

Statement showing the progress of original works for the month of September 2020. [Electrical Dvn. - Mechanical Engr. Dept.]

Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates	Agreement no.	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Providing Tower Air Conditioners to Cruise Lounge & allied Electrical works	27,48,500/-	22,23,340/-	-19.11%	CMEA-04/ 2020-21 dtd.04.08.2020	M/s. SRS Electricals, Bengaluru	22.04.2020	21.06.2020	Work under progress.	Sri. Ishwaraprasad M.S. SE(E), Sri. SB. Diggavi AEE(E)	
2	Supply and Installation of LED Signboard at NMPT Signal Junction, Panambur.	4,56,687/-	3,89,950/-	-14.61%	W/o. No. 2/LED-SB/SE(E)/2020, Dtd: 18-09-2020	M/s. Sign World, New Delhi.	17.09.2020 (LOI)	01.11.2020	Nil (Work Yet to Commence)	Sri. V. Mahalingam EE(E),	
3	Supply, Installation, Testing and Commissioning of LT Feeder Pillar Panel and High Mast Control Panels and Allied Works at Railway Marshalling Yard	15,95,781/-	12,72,275/-	-20.27%	W/o. No. 8/6/2019/Ele.D vn, Dtd: 23-09-2020	M/s. Sri Skanda Consultancy, Mangalore	21.09.2020 (LOI)	21.12.2020	Nil (Work Yet to Commence)	Sri. V. Mahalingam EE(E),	

AE(E)TSI *[Signature]*

EE(E) *[Signature]*

SE(E) *[Signature]*

✓