

Statement showing the progress of original works for the month of December 2020. [Electrical Dvn. - Mechanical Engg. Dpt.]

Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates	Agreement no:	agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Supply and Installation of LED Signboard at NMPT Signal Junction, Panambur.	4,56,687/-	3,89,950/-	-14.61%	CMEA-08/2020-21 dtd.22.10.20	M/s. Sign World, New Delhi.	17.09.2020 (LOI)	01.11.2020	Work Completed on 10.11.2020	Sri.V. Mahalingam EE(E),	
2	Supply, Installation, Testing and Commissioning of LT Feeder Pillar Panel and High Mast Control Panels and Allied Works at Railway Marshalling Yard	15,95,781/-	12,72,275/-	-20.27%	CMEA-07/2020-21 dtd.01.10.20	M/s. Sri Skanda Consultancy, Mangalore	21.09.2020 (LOI)	21.12.2020	Work Completed on 19.12.2020	Sri.V. Mahalingam EE(E),	
3	Rate Contract for Supplying & Replacement of conventional light fittings of High Masts with LED light fittings for two Years	82,80,000/-	42,96,000/-	-48.10%	CMEA-13/2020-21 dtd.28.12.20	M/s. KRIPA Electronic s INDIA Pvt. Ltd., Mumbai.	14.12.2020	13.12.2022	Site inspected	Sri. Ishwararasad M.S. SE(E), Sri. SB. Diggavi EE(E)	
4	Providing High Mast lightings to the Truck terminal area near Railway Marshalling Yard at NMPT	3222980/-	25,35,730	-21.32%	W.O.No.8/3/2020/Ele. Dvn dtd.18.12.2020	M/s. Precision Electrical Works, Mangaluru	14.12.2020	13.03.2021	Yet to Commence	Sri.V. Mahalingam EE(E),	
5	Supply, Installation, Testing and Commissioning of 75 HP Motor Control Cubicle at Thimmappayya Well Pump House	4,22,034/-	4,00,000/-	-5.22%	W.O.No.8/3/2020/Ele. Dvn dtd.24.12.20	M/s. Raaj Power Solutions and Facilities, Kodikere, Mangaluru	22.12.2020	21.03.2021	Yet to Commence	Sri.V. Mahalingam EE(E), Sri. Jagadeesh AE(E)	

AE(E)/TSII

AE(E)/TSI

EE(E)II

EE(E)I

SE(E)