	Status of the ongoing works pertaining to Maintenance Division – II						
Hea	Head of A/c - Plan Scheme						
Sl No	Nan	ne of Work	Start Date	End Date	Status		
1		roach roads between IOC putside Custom Bound area  1,30,17,400.00  1,01,38,039.00  95,74,600.00  5.56% below  M/s. Seethalaxmi Infra Developers  17/96/MTC-II/ 2019 -TS dtd. 22.01.2019  CEA/05.2019-20	06.02.2019	05.06.2019. Extenstion approved till 30.11.2021	Work under progress		
2	• -	rth No.4 and Crane parking kup area inside wharf area 2,73,27,700.00 2,12,83,240.53 1,85,07,820.00 13.04% below Sri Jagadish V Pai 22/17/MTC-II/ 2019-TS dtd 02.01.2021 CEA/ 03/2021-22	17.01.2021	16.07.2021 Extended upto 31.12.2021.	Work under progress		
3	Entrance Gate at New Estimated Cost Amt. Put to tender Value of Contract Quoted percentage Name of the Contractor Work Order No Agreement No.	Mangalore Port  3,93,56,500.00  3,56,41,534.00  3,22,44,896.11  9.53 % below  M/s Divyaroopa Infracon Private Limited  22/23/MTC-II/2019-TS dated:25-03-2021  CEA/ /2021-22	09.04.2021	08.02.2022	Work under progress		

4	Providing PQC to 1	road leading to temporary	24.05.2021	23.02.2022	Work
	fisheries gate inside th	e security compound wall			under
	Estimated Cost	1,06,58,500.00			progress
	Amt. Put to tender	81,81,549.60			
	Value of Contract	72,88,942.54			
	Quoted percentage	10.91% below			
	Name of the	Sri Sheikh Faizal Ahmed			
	Contractor				
	Work Order No	20/53/MTC-II/ 2020-TS			
		dtd 17.05.2021			
	Agreement No.	CEA/15 /2020-21			
5	Development of concr	ete road at KK gate exit road	05.08.2021	04.02.2022	Work
	Estimated Cost	35,66,500.00			under
	Amt. Put to tender	27,37,714.32			progress
	Value of Contract	24,29,173.92			
	Quoted percentage	11.27% below			
	Name of the	M/s Kotian Engineering			
	Contractor				
	Work Order No	20/56/MTC-II/ 2021-TS			
		dtd 29.07.2021			
	Agreement No.	CEA/ /2020-21			

Hea	Head of A/c – Revenue - 044/581/065						
No	Name	of Work	Start Date	End Date	Status		
1		uilding and its surroundings d wall for the year 2020-21	01.07.2020	30.06.2022	Work under progress		
	Estimated Cost	58,40,600.00					
	Amt. Put to tender	40,88,921.00					
	Value of Contract	37,71,079.56					
	Quoted percentage	7.7% below					
	Name of the Contractor	M/s VRS Manpower					
	Work Order No	22/34/MTC-II/ 2019-TS dtd 01.07.2020					
	Agreement No.	CEA/ 23 /2020-21					
2	Conservancy of office building and its surrounding inside security compound wall for the year 2020-22 & 2021-22. Part B		01.07.2020	30.06.2022	Work under progress		
	Estimated Cost	31,65,580.00					
	Amt. Put to tender	23,07,778.00					
	Value of Contract	18,49,562.08					
	Quoted percentage	19.86% below					
	Name of the Contractor	Sri T A Aliyabba					
	Work Order No	21/19/MTC-II/2019-TS					
		dtd 26.06.2020					
	Agreement No.	CEA/ 22 /2020-21					
3	Maintenance of public toilets on non pay and use basis and up keeping of cruise passenger lounge inside security compound wall for the year 2020-21 & 2021-22.		21.08.2020	20.08.2022	Work under progress		
	Estimated Cost	57,36,400.00					
	Amt. Put to tender	41,85,016.00					
	Value of Contract	33,42,174.88					
	Quoted percentage	20.14% below					
	Name of the	M/s Field Marshall					
	Contractor	Services					
	Work Order No	22/39/MTC-II/ 2020-TS dtd 17.08.2020					
	Agreement No.	CEA/ 28 /2020-21					

4	Renovation of existing s	general toilet at Berth No.1,	05.11.2020	04.05.2021	Work
		Construction of new ladies			terminated
	toilet block at Oil jetty ar	rea inside wharf			and approval
	Estimated Cost	30,27,500.00			accorded by
	Amt. Put to tender	23,10,168.36			Competent
	Value of Contract	19,88,220.00			Authority to
	Quoted percentage	13.94% below			carry out the
	Name of the	M/s Surabhi			balance work
	Contractor	Constructions			at Risk and
	Work Order No	22/24/ MTC-II/2019-			Cost of M/s
		TS dtd 29.10.2020			Surabhi
	Agreement No.	CEA/ /2020-21			Constructions
05	Sprinkling of water to th	e roads, pouring of water to	02.12. 2020	01.12.2021	Work under
	the plants and filling of d	lrinking water to the tanks in			progress
	and around wharf area fo	r the year 2020-21.			
	Estimated Cost	39,21,800.00			
	Amt. Put to tender	32,41,135.00			
	Value of Contract	35,00,425.37			
	Quoted percentage	8% above			
	Name of the	M/s Mangalore Traders			
	Contractor				
	Work Order No	21/15/MTC-II/2019-TS			
		dtd 01.12.2020			
	Agreement No.	CEA/ 45 /2020-21			
06	Minor repair and main	tenance of wharf structure	23.03.2021	22.03.2022	Work under
	inside security compound	d wall for the year 2021-22.			progress
	Estimated Cost	45,49,000.00			
	Amt. Put to tender	35,72,763.55			
	Value of Contract	32,33,351.01			
	Quoted percentage	9.5% below			
	Name of the	Sri B H Mohammed			
	Contractor	Sharief			
	Work Order No	22/54/MTC-II/2020-TS			
		dtd 16.03.2021			
	Agreement No.	CEA/05/2021-22			
	-	<u> </u>	1		

	Replacement of corroc	ded MS gratings a jetty v area	3	31.03.2021	30.09.2021 extended	Work Completed
	Estimated Cost	48,81,122.00			upto	T C C C C C C C C C C C C C C C C C C C
	Amt. Put to tender	38,15,855.00			31.10.2021	
	Value of Contract	35,72,021.40				
	Quoted percentage	6.39% below				
	Name of the	M/s Apcon Engineers				
	Contractor					
	Work Order No	21/27/MTC-II/2020-TS				
		dtd 25.03.2021				
	Agreement No.	CEA/ 16 /2021-22				
08	Providing water proofing	over the existing roof slab of	f 1	7.05.2021	16.11.2021.	Work under
		ntrance building of KK gate			Extended	progress
	Estimated Cost	5,84,000.00			upto	
	Amt. Put to tender	4,58,044.00			15.12.2021	
	Value of Contract	4,50,394.67				
	Quoted percentage	1.67% below				
	Name of the	M/s C R Associates				
	Contractor					
	Work Order No	22/56/MTC-II/2020-TS				
		dtd 10.05.2021				
	Agreement No.	CEA/ /2021-22				
09	Providing, fabrication a	nd supplying of barricades	s 1	1.05.2021	10.11.2021	Work under
	for CISF at NMPT					progress
	Estimated Cost	2,45,720.00				
	Amt. Put to tender	1,93,213.20				
	Value of Contract	1,78,432.39				
	Quoted percentage	7.65% below				
	Name of the	M/s Bhushan Industrial				
	Contractor	Steel Corporation				
	Work Order No	22/47/MTC-II/2020-TS				
		dtd 04.05.2021				
	Agreement No.	CEA/ /2021-22				

10	Replacement of super cel	ll fender at Berth No.9	24.05.2021	23.11.2021	Work under
	Estimated Cost	16,76,500.00			progress
	Amt. Put to tender	13,78,600.00			
	Value of Contract	13,09,670.00			
	Quoted percentage	5.00% below			
	Name of the	M/s Hi Tech Elastomers			
	Contractor				
	Work Order No	21/36/MTC- II/2021/			
		TS dtd 17.05.2021			
	Agreement No.	CEA/ /2021-22			
11	Renovation of Transit S	Shed No.1 near Berth No.2	14-06-	13.03.2022	Work under
	inside wharf area		2021		progress
	Estimated Cost	3,73,19,000.00			
	Amt. Put to tender	2,96,01,632.78			
	Value of Contract	2,61,97,445.01			
	Quoted percentage	11.5% below			
	Name of the	M/s Shankar Fab			
	Contractor				
	Work Order No	22/30/MTC- II/ 2019/			
		TS dtd 31.05.2021			
	Agreement No.	CEA/ 29 /2021-22			
12	Painting of traffic buildir	ng inside wharf area. Part A	21-06-	20.12.2021	Work under
	Estimated Cost	8,77,000.00	2021		progress
	Amt. Put to tender	6,88,764.25			
	Value of Contract	6,49,160.31			
	Quoted percentage	5.57% below			
	Name of the	Sri T A Aliyabba			
	Contractor				
	Work Order No	22/59/MTC- II/ 2021/			
		TS dtd 14.06.2021			
	Agreement No.	CEA/ /2021-22			
13	Replacement of MS gra	tings at Jetty No.13 in Oil	17-06-	16.12.2021	Work under
	jetty area		2021		progress
	Estimated Cost	8,27,300.00			
	Amt. Put to tender	6,46,755.00			
	Value of Contract	6,07,949.70			
	Quoted percentage	6.00% below			
	Name of the	Sri Sathish Sundara			
	Contractor	Shetty			
	Work Order No	21/39/MTC-II/2020/TS			
		dtd 10.06.2021			

	Agreement No.	CEA/ /2021-22			
14	Painting to cruise lounge	inside wharf area Part B	01.10.2021	31.03.2022	Work under
	Estimated Cost	7,66,000.00			progress
	Amt. Put to tender	6,01,403.90			
	Value of Contract	5,56,298.61			
	Quoted percentage	7.50% below			
	Name of the	Sri T A Aliyabba			
	Contractor				
	Work Order No	22/59/MTC-II/2021-TS			
		(Part B) dtd. 23.06.2021			
	Agreement No.	CEA/ /2021-22			
15		ch of Berth No.6 and		05.01.2022	Work under
	-	ged cover slab of Berth			progress
	No.5,6,7, drain				
	Estimated Cost	8,50,500.00			
	Amt. Put to tender	6,67,762.95			
	Value of Contract	6,13,006.39			
	Quoted percentage	8.20% below			
	Name of the	Sri T A Aliyabba			
	Contractor				
	Work Order No	22/62/MTC-II/2021-TS			
		dtd. 23.06.2021			
	Agreement No.	CEA/ 21 /2021-22			
16		f fenders mooring ladders	01.07.2021	30.01.2023	Work under
		and rolling shutters inside			progress
		1 for the year 2021-22 &			
	2022-23.	64.95.000.00			
	Estimated Cost	64,85,000.00			
	Amt. Put to tender	53,35,655.00			
	Value of Contract	52,55,620.18 1.50% below			
	Quoted percentage  Name of the				
	Name of the Contractor	M/s Coastal Engineering			
	Work Order No	21/42/MTC-II/2021-TS			
	WOLK Order NO	dtd. 29.06.2021			
	Agreement No.	CEA/30 /2021-22			
	Agreement No.	CEA/30/2021-22			

17	Providing and fixing stain wharf canteen windows	nless steel mosquito mesh to	05.08.2021	04.02.2022	Work
	Estimated Cost	3,30,000.00			completed
	Amt. Put to tender	2,59,140.00			
	Value of Contract	2,15,086.20			
	Quoted percentage	17% below			
	Name of the				
	Contractor	Shaief			
	Work Order No	22/67/MTC-II/2021-TS			
	,, oli	dtd. 29.07.2021			
	Agreement No.	CEA/ 23 /2021-22			
18		n MDL yard during rainy	03.08.2021	02.02.2022	Work under
	season to ease the vehicle				progress
	Estimated Cost	15,19,152.00			
	Amt. Put to tender	11,87,654.00			
	Value of Contract	9,83,971.47			
	Quoted percentage	17.15% below			
	Name of the	Sri Sudhakar S Poonja			
	Contractor	J			
	Work Order No	21/48/MTC-II/2021-TS			
		dtd. 29.07.2021			
	Agreement No.	CEA/ /2021-22			
19	Replacement of Corrode	d hand rails to fire fighting	13.08.2021	12.12.2021	Work under
	tower at Jetty No.10 and	11 in Oil jetty area			progress
	Estimated Cost	7,32,090.00			
	Amt. Put to tender	5,72,337.75			
	Value of Contract	5,37,997.49			
	Quoted percentage	17.15% below			
	Name of the	Sri B. H. Mohammed			
	Contractor	Sharief			
	Work Order No	21/47/MTC-II/2021-TS			
		dtd. 06.08.2021			
	Agreement No.	CEA/ 25 /2021-22			
20	0 0	bris inside wharf area for the	07.09.2021	06.09.2023	Work under
	year 2021-22 & 2022-23				progress
	Estimated Cost	25,15,600.00			
	Amt. Put to tender	15,20,554.00			
	Value of Contract	15,20,706.06			
	Quoted percentage	0.01% above			
	Name of the	M/s Moonlight			
	Contractor	Enterprises			
	Work Order No	21/49/MTC-II/2021-TS			
		dtd. 18.08.2021			

	Agreement No.	CEA/ /2021-22			
21	berms, drains, berths, and	nd cleaning of road, road d transit sheds in wharf area	13.09.2021	12.09.2023	Work under progress
	for the year 2021-22 & 2				
	Estimated Cost	42,17,000.00			
	Amt. Put to tender	24,20,141.76			
	Value of Contract	24,20,383.77			
	Quoted percentage	0.01% above			
	Name of the	M/s Hindustan			
	Contractor	Constructions			
	Work Order No	22/68/MTC-II/ 2021-TS			
		(Part A) dtd 06.09.2021			
	Agreement No.	CEA/ /2021-22			
22	General conservancy as	nd cleaning of road, road	15.09.2021	14.09.2023	Work under
	berms, drains, berths, and	d transit sheds in wharf area			progress
	for the year 2021-22 & 2	022-23. Part B			
	Estimated Cost	35,34,000.00			
	Amt. Put to tender	20,30,410.80			
	Value of Contract	20,30,613.84			
	Quoted percentage	0.01% above			
	Name of the	Sri T A Aliyabba			
	Contractor				
	Work Order No	22/68/MTC-II/ 2021-TS			
		(Part B) dtd 08.09.2021			
	Agreement No.	CEA/ /2021-22			
23	General conservancy as	nd cleaning of road, road	15.09.2021	14.09.2023	Work under
	berms, drains, berths, and	d transit sheds in wharf area			progress
	for the year 2021-22 & 2	022-23. Part C			
	Estimated Cost	29,38,800.00			
	Amt. Put to tender	16,86,333.60			
	Value of Contract	16,86,502.23			
	Quoted percentage	0.01% above			
	Name of the	Sri S. Sathyanarayana			
	Contractor	Reddy			
	Work Order No	22/68/MTC-II/ 2021-TS			
		(Part C) dtd 08.09.2021			
	Agreement No.	CEA/ /2021-22			

24	General conservancy ar	nd cleaning of road, road	23.09.2021	22.09.2023	Work under
	berms, drain sides for th	e year 2021-22 & 2022-23.			progress
	Part D				
	Estimated Cost	29,55,620.00			
	Amt. Put to tender	17,00,270.00			
	Value of Contract	17,01,970.27			
	Quoted percentage	0.01% above			
	Name of the	M/s Zaira Constructions			
	Contractor				
	Work Order No	22/68/MTC-II/ 2021-TS			
		(Part D) dtd 16.09.2021			
	Agreement No.	CEA/ /2021-22			
25	•	nd cleaning of road, road	15.09.2021	14.09.2023	Work under
	*	ver bank road, Thannirbhavi			progress
	road for the year 2021-22	2 & 2022-23. Part E			
	Estimated Cost	19,03,000.00			
	Amt. Put to tender	10,46,672.00			
	Value of Contract	10,46,776.67			
	Quoted percentage	0.01% above			
	Name of the	M/s Field Marshals			
	Contractor	Services			
	Work Order No	22/68/MTC-II/ 2021-TS			
		(Part E) dtd 08.09.2021			
	Agreement No.	CEA/ /2021-22			