

CIVIL ENGINEERING DEPARTMENT
MARINE WORKS DIVISION
ONGOING WORKS

SI No	Nature of work	Start Date	End Date	Status
1.	<p>Development of Truck parking near KK Gate adjacent to existing Toilet Block.</p> <p>Estimated Cost : Rs. 34547000 Amount put to Tender : Rs. 26905357 Value of Contract : Rs. 2,00,63,350.00 Percentage(Above/Below) : 25.43% below Name of Contractor :M/s. Dix Engineering Project Services Pvt. Ltd. Work Order No. :No.2/276/CIVIL/Mtc.I/2018-TS dtd. 01.06.2019 Agreement No. : CEA/27/2019-20</p>	16.07.2019	15.03.2020, Expected date of completion 15 th April 2021	Under Progress.
2.	<p>Construction of PQC Road Around Two No's of Covered Storage Sheds outside the Security compound wall near Godown No.33 and 34 at N.M.P.</p> <p>Estimated Cost : Rs.2,29,88,100.00 Amount put to Tender : Rs. 1,79,03,449.00 Value of Contract : Rs. 1599245.00 Percentage(Above/Below) : 10.69% below Name of Contractor : M/s. Seethalaxmi Infra Developers, #1-134,Sindhu, 1st floor, Old MBC Road, NH-66 Link road, Kaup, Udupi Dist-574 106. Work Order No. :8/1/SHED PQC/2019-TS dtd. 20.08.2020. Agreement No. :CEA/33/2020-21</p>	04.09.2020	03.03.2021 Expected date of completion 30.04.2021	Work under progress.

3	<p>Post Monsoon Maintenance Dredging at New Mangalore Port for the year 2020-21, 2021-22 and 2022-23.</p> <p>Estimated Cost : Rs. 1,35,69,00,000/- Amount put to Tender : Rs.1,12,14,01,548/-</p> <p>Value of Contract Rs. 1,11,22,18,500/- (Excluding GST)</p> <p>Percentage(Above/ Below) : 0.81% below</p> <p>Name of Contractor : M/s. Dredging Corporation of India Ltd., Dredge House, Port Area, Visakhapatnam- 530 001</p> <p>Work Order No. : W.O.No.14/1/MDG/EE(MW)/2020-21/TS</p> <p>Agreement No. : CEA/29/2020-21</p>	01.10.2020	Post Monsoon dredging - 120 days commencing from 1 st of October each year. Expected date of completion 31.03.2021	Work is under progress.
---	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	------------	----------------------------------------------------------------------------------------------------------------------------------	-------------------------