

**Statement showing the progress of original works for the month of August 2020. [Electrical Dvn. - Mechanical Engg. Dptt.]**

Sl. No	Name of the work and location	Estimated cost. (Rs.)	Tender cost (Rs.)	% above/below Schedule rates	Agreement no:	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Providing Tower Air Conditioners to Cruise Lounge & allied Electrical works	27,48,500/-	22,23,340/-	applicable -19.11%	CMEA-04/ 2020-21 dtd.04.08.2020	M/s. SRS Electricals, Bengaluru	22.04.2020	21.06.2020	Work under progress.	Sri. Ishwaraprasad M.S. SE(E), Sri. SB. Diggavi AEE(E)	

AE(E)TS *[Signature]*

EE(E) *[Signature]*

SE(E) *[Signature]*