

Statement showing the progress of original works for the month of November 2020. [Electrical Dvn. - Mechanical Engg. Dptl.]

Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above / below Schedule rates	Agreement no.	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
2	Supply and Installation of LED Signboard at NMPT Signal Junction, Panambur.	4,56,687/-	3,89,950/-	-14.61%	W/o. No. 2/LED-SB/SE(E)/2020 dtd:18-	M/s. Sign World, New Delhi.	17.09.2020 (LOI)	01.11.2020	Work Completed on 10.11.2020	Sri V. Mahalingam EE(E),	
3	Supply, Installation, Testing and Commissioning of LT Feeder Pillar Panel and High Mast Control Panels and Allied Works at Railway Marshalling Yard	15,95,781/-	12,72,275/-	-20.27%	W/o. No. 8/6/2019/Elc.D vn.dtd: 23-09-2020	M/s. Sri Skanda Consultancy, Mangalore	21.09.2020 (LOI)	21.12.2020	Work under progress	Sri V. Mahalingam EE(E),	

Spantek Rev
AE(E)T/II

AE
AE(E)T/II

fm
EE(E)II

1.10.20
EE(E)I

SE
SE(E)