

Statement showing the progress of original works for the month of August, 2022. [Electrical Dvn. - Mechanical Engg.Dpptt.]

SL. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/ below Schedule rates applicable	Agreement No:	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Construction of Electrical Substation building & conversion of Out door Structure to indoor substation at NMPT Colony	289,18,503/-	261,97,272/-	-9.40%	CMEA-28/2021-22 dtd.21.01.2022	M/s.DQBYD T Pvt.Ltd, Plot No 13, Shakti Khand-III, Indirapuram , Ghaziabad-201014 UP	04.01.2022	03.01.2023	Work under progress	V.Mahalingam, EE(E)I, Vinith Suvania, AEE(E), Jagadish Suvarna, AE(E)	
2	Providing illumination to Northern and Southern side Service Road stretch from Mallya Gate	15,27,718/-	12,43,300/-	- 18.61%	CMEA-05/2022-23 dtd.07.05.2022	M/s.Anugraha Power Services, Kulur Kavoor Road, Mangalore-13	05.05.2022	04.08.2022	Work Completed	V.Mahalingam, EE(E)I, Arun Kailas, AE(E)	
3	Reconditioning of 11KV HT 4 Pole Structure at KK Gate, Administration Office and 2 Pole Structure at Warehouse and painting to LT Panels & Feeder Pillars	3,81,920/-	327522/-	- 14.24%	CMEA-06/2022-23 dtd.13.06.2022	M/s.Precision Electrical Works, ABHEESHT A, Orchid layout, Malemar Road, Kottara Chowki Mangaluru - 06	06.06.2022	05.07.2022	Work under progress	V.Mahalingam, EE(E)I, Praveen Kumar, AE(E)	

4	Supply, Installaion, Testing and Commissioning of VRV/VRF type Air Conditioning System in BDC Auditorium, NMPA	28,02,839/-	17,72,720/-	-36.75%	CMEA-08/2022-23 dtd.25.07.2022	M/s. Snowmex Refrigeration , No.205, Shiva krupa, 2nd Main Road, East of NGEF, KasturiNagar, Bangalore-560043	19.07.2022	18.09.2022	Work under progress	V.Mahalingam, EE(E)I, Jagadish Suvarna, AE(E)	
5	Electrification to Shed at development of Solid waste Management Yard at NMPA Colony	03,04,700/-	2,93,261/-	-3.75%	CMEA-09/2022-23 dtd.29.07.2022	M/s. Royal Power, Kavoora, Gandhinagara, Mangalore - 575015	26.07.2022	25.08.2022	Work Completed	V.Mahalingam, EE(E)I, Jagadish Suvarna, AE(E)	

Sd/-
AE(E)TSII

Sd/-
AE(E)TSI

Sd/-
EE(E)II

Sd/-
EE(E)I

Sd/-
SE(E)