

Statement showing the progress of original works for the month of April 2021. [Electrical Dvn. - Mechanical Engg. Deptt.]

Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates	Agreement No:	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Rate Contract for Supplying & Replacement of conventional light fittings of High Masts with LED light fittings for two Years	82,80,000/-	42,96,000/-	-48.10% applicable	CMEA-13/ 2020-21 dtd.28.12.20	M/s. KRIPA Electronics INDIA Pvt. Ltd, Mumbai.	14.12.2020	13.12.2022	Work under progress (50% completed)	Sri.Ishwaraprasad M.S. SE(E), Sri. SB.Diggavi EE(E)	
2	Repairing of 3 MVA, 33/11 KV, KEC make Transformer	Nil	29,76,689/-	OEM offer	WO.N.8/9/TrrmrR wind/ESDI/SE(E)/2021 dtd.05.03.2021	M/s. Sudarshan Enterprises, Peenya Bengaluru	05.03.2021	05.05.2021	Work under progress	Sri.Ishwaraprasad M.S. SE(E), Sri. SB.Diggavi EE(E)	

AE(E)TSII

AE(E)TSI

EE(E)I

EE(E)I

SE(E)