

Statement showing the progress of original works for the month of January 2021. [Electrical Dvn. - Mechanical Engg. Dptt.]

Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates	Agreement no:	agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Rate Contract for Supplying & Replacement of conventional light fittings of High Masts with LED light fittings for two Years	82,80,000/-	42,96,000/-	applicable -48.10%	CMEA-13/ 2020-21 dtd.28.12.20	M/s. KRIPA Electronics INDIA Pvt. Ltd., Mumbai.	14.12.2020	13.12.2022	Site inspection done	Sri. Ishwararajprasad M.S. SE(E), Sri. SB. Diggavi EE(E)	
2	Providing High Mast lightings to the Truck terminal area near Railway Marshalling Yard at NMPT	3222980/-	25,35,730	-21.32%	CMEA-15/ 2020-21 dtd.30.12.20	M/s. Precision Electrical Works, Mangaluru	14.12.2020	13.03.2021	Work under progress	Sri. V. Mahalingam EE(E), Arun Kalilash, AE(E)	
3	Supply, Installation, Testing and Commissioning of 75 HP Motor Control Cubicle at Thimmappayya Well Pump House	4,22,034/-	4,00,000/-	-5.22%	CMEA-14/ 2020-21 dtd.30.12.20	M/s. Raaj Power Solutions and Facilities, Kodikere,	22.12.2020	21.03.2021	Work under progress	Sri. V. Mahalingam EE(E), Sri. Jagadeesh AE(E)	

AE(E)TSII *[Signature]*

AE(E)TSI *[Signature]*

EE(E)II *[Signature]*

EE(E)I *[Signature]*

SE(E) *[Signature]*