

Statement showing the progress of original works for the month of February 2021. [Electrical Dwn. - Mechanical Engrg. Dptt.]

Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates	Agreement no:	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Rate Contract for Supplying & Replacement of conventional light fittings of High Masts with LED light fittings for two Years	82,80,000/-	42,96,000/-	-48.10% applicable	CMEA-13/2020-21 dtd.28.12.20	M/s. KRIPA Electronics INDIA Pvt. Ltd., Mumbai.	14.12.2020	13.12.2022	Work under progress (25% completed)	Sri. Ishwaraprasad M.S. SE(E), Sri. SB. Diggavi EE(E)	
2	Providing High Mast lightings to the Truck terminal area near Railway Marshalling Yard at NMPT	3222980/-	25,35,730	-21.32%	CMEA-15/2020-21 dtd.30.12.20	M/s. Precision Electrical Works, Mangaluru	14.12.2020	13.03.2021	Work under progress	Sri. V. Mahalingam EE(E), Arun Kailash, AE(E)	
3	Supply, Installation, Testing and Commissioning of 75 HP Motor Control Cubicle at Thimmappayya Well Pump House	4,22,034/-	4,00,000/-	-5.22%	CMEA-14/2020-21 dtd.30.12.20	M/s. Raaj Power Solutions and Facilities, Kodikere,	22.12.2020	21.03.2021	Work under progress	Sri. V. Mahalingam EE(E), Sri. Jagadeesh AE(E)	
4	Supply and installation of 3 mtr height street light pole to the Nandaneshwara Park at NMPT Colony	2,88,150/-	223815/-	-22.30%	CMEA-16/2020-21 dtd.01.02.21	M/s. Anugraha Power Services, Kuttur, Mangalore	22.01.2021	06.03.2021	Work completed on 03.02.2021	Sri. V. Mahalingam EE(E), Sri. Jagadeesh AE(E)	

[Signature]
AE(E)/TSII

[Signature]
AE(E)/TSI

[Signature]
EE(E)/II

[Signature]
EE(E)/I

[Signature]
SE(E)