

Statement showing the details of contract as on 31/03/2022

| Sl. No | Name of Work | Sanctioned estimate cost (Rs. Crores) | Cost put to tender (Rs. Crores) | % below / above tender cost (Contract Value) | Work order No. & date | Agency Name & address | Schedule date of commencement of work | Schedule date of completion of work | Name & designation of engineer in charge | Remarks |
|--------|--|--|---|--|--|--|---------------------------------------|---|--|---|
| 1 | Procurement, Installation, Supply, Testing & Commissioning of 1 No Mobile X-Ray container scanner system with two years on-site warranty and eight years comprehensive annual maintenance contract with spares and consumables | \$16,64,788 - Equipment cost Rs. 3,21,35,878 - Installation cost | -NA- as the tender was finalised by IPA | -NA- | PO No: NMP/T/SRDT M/CONT/2016 dttd.06/02/2018 | M/s.Smiths detection (Asia Pacific) Pte. Ltd. NO:20, Pasir Panjang Road, #13-26 Maple tree Business City, Singapore - 117439 | 06/02/2018 | 07/09/2031 - Handing over completed on 07/09/2021 - 2 years warranty period upto 07/09/2023 - 8 Years CAMC upto 07/09/2031 | 1)Sri. Arun Kumar, ATM Gr-1 (Nodal Officer) 2) Sri. Deekshith, AE(M) (Co-ordinator) | The tender was prepared by IPA and ports were informed to issue the work order. All policy decisions are taken at IPA & MOS |
| 2 | Supply, Installation, Commissioning, Operation and Maintenance of RFID system at New Mangalore Port Trust for a period of seven years | Rs. 9,83,63,957 (Rupees Nine Crores Eighty Three lakhs Sixty Three Thousand nine hundred fifty seven Only) | Rs. 6,17,80,192 (Rupees Six Crores Seventeen lakhs Eighty Thousand One Hundred and Ninety Two Only) | 37.19% Less | EDPU/01,02, 03,04/2016-17 dtd.18/07/2016 | M/s.CMS Computers Ltd. No.22, 3 rd Floor, Cunningham Class, Opp. To Eden Park Hotel, Cunningham Road, Bangalore-5600052 | LOA was issued on 12.07.2016 | 31/03/2024 | 1) Sri. Pramod Kumar Dash, DTM (Nodal Officer) 2)Sri. Rakshith, ATM Co-ordinator | Sign off date has been accepted as 01/04/2017. Project is in CAMC stage |

ATM(Est)

AE(M)

ATM Gr-1

DTM


S.DTM

TM

Statement showing the details of the contract concluded in Traffic Department during the 4th quarter for the Financial Year 2021-22


| Sl. No | Tender No. | Item / Nature of work | Mode of tender enquiry | Date of publication of NIT | Typing of Bidding (Single / two bid system) | Last date of receipt of tender | No. of tenders received | No.s and name of parties qualified after technical evaluation | No.s and names of parties not qualified after technical evaluation | Whether contract awarded to lowest tenderer / evaluated | Contract No. & Date | Name of Contractor | Value of Contract | Scheduled date of completion of supplies / Contract |
|--------|------------|-----------------------|------------------------|----------------------------|---|--------------------------------|-------------------------|---|--|---|---------------------|--------------------|-------------------|---|
| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| | -NIL- | | | | | | | | | | | | | |


AE(M)


ATM Gr.1


DTM


Sr.DTM


TTM