	Ongoing works of Maintenance Division – I				
SL. No.	NAME OF WORK	Start Date	End Date	STATUS	
1	Maintenance of railway track in the Marshalling yard and wharf for the year 2020-21 & 2021-22 Estimated Cost : 96,66,000/- Amount put to tender : 70,91,733.12 Value of contract: 71,62,650.45 Percentage (Above/Below): 1.00% above Name of the contractor : M/s Mukund Enterprises, Work order No. : 2/319/CIVIL/Mtc-I/2020-TS dt. 24-12-2020 Agreement No.: CEA/ 43/2020-21	01.01.2021	31.12.2022	Work In Progress.	
2	Sprinkling of water to the roads, platform outside security compound wall west of NH 66 for the year 2021-22 Estimated Cost : Rs.9,70,300/- Amount put to tender : Rs. 7,67,614/- Value of contract: Rs.6,44,796.13 Percentage(Above/Below): 16% below Name of the contractor : M/s Mangalore Traders Work order No. : 2/334/CIVIL/Mtc-I/2021-TS dt. 08-07-2021 Agreement No.: CEA// 2021-22	16.07.2021	15.07.2022	Work In Progress.	
3	Annual Maintenance of Non-residential buildings west of NH-66 outside the security compound wall for the year 2020-21 and 2021-22 Estimated Cost : Rs.20,28,200/- Amount put to tender : Rs. 15,60,106/- Value of contract: 16,74,250/- Percentage(Above/Below): 7.32%above Name of the contractor : M/s Moonlight Enterprises Work order No. : 2/307/CIVIL/Mtc-I/2019-TS dt. 29-06-2020 Agreement No.: CEA/17/2020-21	06-07-2020	05-07-2022	Work In Progress.	
4	Maintenance/Upkeeping of A.O.Building, adjacent offices and its premises for the year 2021-22 & 2022-23 Estimated Cost : Rs. 79,74,450/- Amount put to tender : Rs. 45,82,875/- Value of contract: Rs.45,83,333.35 Percentage(Above/Below): 0.01% above Name of the contractor : M/s GJ Construction Work order No. : 2/338/CIVIL/Mtc-I/2021-TS dt. 12-07-2021 Agreement No.: CEA/24/2021-22	19-07-2021	18-07-2023	Work In Progress	

	Country and installation of Mahathura Canalki Status at A.O.	05 01 21	04 07 24	Manla in
5	Supply and installation of Mahathma Gandhi Statue at A.O.	05.01.21	04.07.21	Work in
	building, Estimated Cost : Rs. 8,88,000/-		Extended	progress
	Amount put to tender : 7,58,928.60		up to 23-	
	Value of contract: 5,99,553.59		11-2021	
	Percentage(Above/Below): 21%below			
	Name of the contractor : M/s drastee Art Zone			
	Work order W.O.No. 4/SE©/MG/2019 dt.29.12.2021			
	Agreement No.: CEA/ 39 /2020- 21			
	H.A/c Non Plan Scheme- Construction/ Renovation/			
	modification of non operational building			
6	Conservancy of roads, drains and public places in the Staff	18-05-2020	17-05-2022	Work In
	colony for the year 2020-21 & 2021-22- <b>Part -A</b> South Wing			Progress
	Estimated Cost : 26,51,600/-			
	Amount put to tender : 19,31,888.03			
	Value of contract: 17,75,360.25			
	Percentage(Above/Below): 8.10 %below			
	Name of the contractor : P.S.Sasidharan			
	Work order No. : 4/114/CIVIL/Mtc-I/2019-TS dt. 15-05-2020			
	Agreement No.: CEA/13/2020-21			
7	Conservancy of roads, drains and public places in the Staff	08-06-2020	07-06-2022	Work In
	colony for the year 2020-21 & 2021-22 <b>Part-B</b> North Wing			Progress
	Estimated Cost : 27,92,200/-			5
	Amount put to tender : 20,34,330/-			
	Value of contract: 19,12,553.80			
	Percentage(Above/Below): 5.99 %below			
	Name of the contractor : Sri.T.A. Aliyabba			
	Work order No. 4/114/CIVIL/Mtc-I/2019-TS dt. 06-06-2020			
	Agreement No.: CEA/20/2020-21			
8	Conservancy of roads, drains and public places in the Staff	14-09-2021	13-09-2023	Work In
U	colony for the year 2020-21 & 2021-22 <b>Part-C</b> East Wing	14 05 2021	15 05 2025	Progress
	Estimated Cost : 20,43,800/-			11061033
	Amount put to tender : 12,43,898.64			
	Value of contract: 12,43,898.64			
	Percentage(Above/Below): 0.01 %below			
	Name of the contractor : M/ Shivshakthi Construction			
	•			
	Work order No. 4/114/CIVIL/Mtc-I/2019-TS dt. 06-09-2021			
	Agreement No.: CEA/27/2021-22	26.9.2024	25.08.2022	Morkle
9	Conservancy of roads, public places in the <b>RCHW colony</b> & water	26.8.2021	25.08.2022	Work In
	supply installations area, and cleaning clearing of storm water			Progress
1 1	ale a secol farmer at a divine the Datha secol south south south for such			
	channel form stadium to Baikampady railway track for the year			
	2020-21 and 20211-22			
	2020-21 and 20211-22 Estimated Cost : 20,26,500/-			
	2020-21 and 20211-22 Estimated Cost : 20,26,500/- Amount Put to tender: Rs.14,76,496/-			
	2020-21 and 20211-22 Estimated Cost : 20,26,500/- Amount Put to tender: Rs.14,76,496/- Value of contract: 12,02,870/-			
	2020-21 and 20211-22 Estimated Cost : 20,26,500/- Amount Put to tender: Rs.14,76,496/- Value of contract: 12,02,870/- Percentage(Above/Below): 18.53%below			
	2020-21 and 20211-22 Estimated Cost : 20,26,500/- Amount Put to tender: Rs.14,76,496/- Value of contract: 12,02,870/- Percentage(Above/Below): 18.53%below Name the contractor : Sri. T.A Aliabba			
	2020-21 and 20211-22 Estimated Cost : 20,26,500/- Amount Put to tender: Rs.14,76,496/- Value of contract: 12,02,870/- Percentage(Above/Below): 18.53%below Name the contractor : Sri. T.A Aliabba Work order No :3/176/Civil/Mtc-I/2019-Ts dated 19-08-2020			
	2020-21 and 20211-22 Estimated Cost : 20,26,500/- Amount Put to tender: Rs.14,76,496/- Value of contract: 12,02,870/- Percentage(Above/Below): 18.53%below Name the contractor : Sri. T.A Aliabba			

10		04.05.0000	20.04.2022	
10	Maintenance of garden at Harbour House & Port House,	01.05.2020	30.04.2022	Work In
	Nursery, children park, 9th street garden, ABC garden,			Progress
	Devarakatte garden, JNC garden and other non residential areas			
	and watering to the plants by water tanker for the Plantation at			
	Colony for the year 2020-21 & 2021-22			
	Estimated Cost : 1,40,74,200/-			
	Amount put to tender : 1,02,58,162/-			
	Value of contract: 92,40,320/-			
	Percentage(Above/Below): 9.92 %below			
	Name of the contractor : M/S, Hindustan Construction			
	Work order No.: 4/109/CIVIL/Mtc-I/2019-TS dt. 30-04-2020			
	Agreement No.: CEA/09/2020-21			
11	Maintenance of Garden at AO Building, Dy Cos premises,	23-04-2020	22-04-2022	Work In
	Ambedkar Park & Officers club garden for the year 20-22			Progress
	Estimated Cost : 73,24,200/-			_
	Amount put to tender : 53,36,320.60			
	Value of contract: 49,81,260			
	Percentage(Above/Below): 6.71 %below			
	Name of the contractor : VRS Manpower & Security Consultants			
	Work order No. : 4/113/CIVIL/Mtc-I/2019-TS dt. 16-04-2020			
	Agreement No.: CEA/06/2020-21			
12	Removal of Garbages from the staff colony, CISF colony, and	25-11-2020	24-11-2021	Work In
	RCHW colony for the year 2020-21		extended	Progress
	Estimated Cost : 39,13,000/-		upto	0
	Amount put to tender : 25,82,220/-		24.01.2022	
	Value of contract: 23,13,669.25			
	Percentage(Above/Below): 10.40 %below			
	Name of the contractor : M/s Hindustan Construction			
	Work order No. : 4/122/CIVIL/Mtc-I/2020-TS dt. 24-11-2020			
	Agreement No.: CEA/47/2020-21			
13	Construction of Guest Rooms at JNC Hall	13.03.2021	12.11.2021	Work in
	Estimated Cost : Rs. 61,06,000/-		extended	progress
	Amount put to tender : Rs.47,18,650.80		up to	,
	Value of contract: Rs. 42,37,348.42		11.02.22	
	Percentage(Above/Below): 10.20 %			
	Name of the contractor : M/s. Hindustan Constructions,			
	Work order No. 5/196/Civil /Mtc.I/2020/TS dtd. 05.03.21			
	Agreement No.: CEA/13/2020- 21			
	H.A/c "Plan Scheme - Construction/ Renovation/ modification of			
	non-residential building			
14	Upkeeping of vacant quarters in the NMPT Colony for the year	15.02.2021	14.02.2022	Work in
	2020-2021.			progress
	Estimat amount: Rs.6,39,914/-			
	Amount put to tender :Rs. 4,84,116.25			
	Vallue of contract: 3,92,715.48			
	Percentage(Above/Below): 18.88 %below			
	Name of the contractor : Sri. Sathyanarayana Reddy .			
	Work order No. : 5/187/CIVIL/Mtc-I/2020-TS dt.08-02-2021			
	Agreement No.: CEA/01/2021-22			
	Agreement NU CEA/UI/2021-22			

15	Mosquito white ants and rodent control measures in NMPT for	01-06-2021	31-05-2023	Work In
	the year 2021-22 & 22-23			Progress
	Estimated Cost : 29,20,000/-			
	Amount put to tender : -			
	Value of contract: 16,16,915.43			
	Percentage(Above/Below): 27 %below			
	Name of the contractor: M/s. Trivani Pest Control			
	Work order No. : 3/208/CIVIL/Mtc-I/2020-TS dt. 24-05-2021			
	Agreement No.: CEA/ /2021-22			
16	Conservancy of Port Trust Hospital & its premises for the year	01-11-2020	31-10-2022	Work In
	2020-21 and 2021-22			Progress
	Estimated Cost : 53,54,482/-			
	Amount put to tender : 38,00,416.50			
	Value of contract: 36,85,762.70			
	Percentage(Above/Below): 3.02 %below			
	Name of the contractor : Sri. PS Sasidharan,			
	Work order No. : 3/200/CIVIL/Mtc-I/2020- TS dt. 22-10-2020			
	Agreement No.: CEA/ 44 /2020-21			
	H/A: 046/581/577			
17	Operating and maintenance of water supply system at NMPT	01.08.21	30.07.2023	Work in
	for the year 2021-22 & 22-23			progress
	Estimated Cost : 1,17,93,000/-			
	Amount put to tender : 69,49,810/-			
	Value of contract: 74,29,346.89			
	Percentage(Above/Below): 6.9 % above			
	Name of the contractor : M/s Hindustan Constructions			
	Work order No. 3/209/CIVIL/Mtc-I/2020-Ts dated 20-07-2021			
	Agreement No.: CEA/ 19 /2021-22			
18	Periodical cleaning of OHTs, UGRs & Open wells of the colony for	29-12-2020	28.12.2022	Work in
	the year 2020-21 &2021-22			progress
	Estimated Cost : 29,96,000/-			
	Amount put to tender : 21,82,572.20			
	Value of contract: 17,50,800/-			
	Percentage(Above/Below): 19.78 %below			
	Name of the contractor : M/s. P.S Sasidharan			
	Work order No. : 5/171/CIVIL/Mtc-I/2019-TS dt. 22-12-2020			
10	Agreement No.: CEA/ 06/2021-22	22.05.2024	22.00.2021	
19	Construction of pedestal for erecting Mahathma Gandhi statue	23.06.2021	22.08.2021	Work
	at A.O. Building premises at NMPT		Extended	completed
	Estimated Cost: 6,51,000/-		up to	
	Amount put to tender : 5,08,702.30		31.10.2021	
	Value of contract: 4,63,427.80			
	Percentage(Above/Below): 8.9 %below			
	Name of the contractor : M/s Apcon ngineers			
	Work order No. : 2/340/CIVIL/MTC-I/2021-TS dt.15.06.2021			
	Agreement No.: CEA/ 18 /2020-21			
	Head of account: 046/581/577			

20	Annual painting to the non residential building of East side of NH	01.10.2021	31.01.2022	Work in
	-66 for the year2020-2021			progress
	Estimated Cost: 14,57,900			
	Amount put to tender : 13,54,609.75			
	Value of contract: 9,61,908.38			
	Percentage(Above/Below): 28.99 %below			
	Name of the contractor : Sri. Uday Kumar N. Padukone, Udupi			
	Work order No. No. 5/160/CIVIL/Mtc-I/2020-Ts dt 19.06.2021			
	Agreement No.: CEA/ 28/2021-22			
	Head of account: 046/581/577			
21	Annual Maintenance of Roofing sheets of godowns and buildings	03-07-2021	02-07-2022	Work In
	to the west of NH-66 out side the security compound wall for			Progress
	the year 2021-22			0
	Estimated Cost : 10,90,000/-			
	Amount put to tender : 8,32,969/-			
	Value of contract: 7,58,002.11			
	Percentage(Above/Below): 9 %below			
	Name of the contractor : M/s Ganiga Enterprises,			
	Work order No. : 2/342/CIVIL/Mtc-I/2021-TS dt. 23-06-2021			
	Agreement No.: CEA/ 15 /2021-22			
22	Conservancy of roads berms and drains outside Security	02-09-2021	01-09-2023	Work In
22	compound wall west of NH- 66 for the year 2021- 22 & 22-23,	02-09-2021	01-09-2023	Progress
	Part -A (NH - 66 to Railway Track)			FIOgless
	Estimated Cost : -			
	Amount put to tender :			
	Value of contract: 27,75,062.80			
	Percentage(Above/Below): 0.01 % above			
	Name of the contractor : Sri. Satyanarayana Reddy,			
	Work order No. : 2/323/CIVIL/Mtc-I/2020-TS dt. 01-09-2021			
	Agreement No.: CEA/34 /2021-22			
23	Conservancy of roads berms and drains outside Security	01-09-2021	31-08-2023	Work In
	compound wall west of NH- 66 for the year 2021- 22 & 22-23,			Progress
	Part -B (NH - 66 to Railway Track)			
	Estimated Cost : 30,40,100/			
	Amount put to tender :			
	Value of contract: 18,50,358.22			
	Percentage(Above/Below): 0.01 % above			
	Name of the contractor : Sri. Satyanarayana Reddy,			
	Work order No. : 2/323/CIVIL/Mtc-I/2020-TS dt. 25-08-2021			
	Agreement No.: CEA/35 /2021-22			
24	Up keeping BDC building for the period 2021-22 and 2022-23	14-09-2021	19-09-2023	Work In
	Estimated Cost :			Progress
	Amount put to tender :			
	Value of contract: 18,11,238.31			
	Percentage(Above/Below): 0.01 % above			
	Name of the contractor : Sri. Satyanarayana Reddy,			
	Work order No. : 3/198/CIVIL/Mtc-I/2019-TS dt. 06-09-2021			
	Agreement No.: CEA/ /2021-22			
		•	1	

25		47.00.2024	46.04.2022	
25	Providing RCC kerb wall infront of AO building over the existing	17-09-2021	16-01-2022	Work In
	kerb wall			Progress
	Estimated Cost : 5,95,000/-			
	Amount put to tender : 4,72,620.66			
	Value of contract: 4,12,834.15			
	Percentage(Above/Below): 12.65 % below			
	Name of the contractor : Sri. Sharath kumar kotrapady			
	Work order No. : 2/336/CIVIL/Mtc-I/2021-TS dt. 09-09-2021			
	Agreement No.: CEA/ /2021-22			
26	Renovation of toilet at ABC market and repair works of the	01-10-2021	31-01-2022	Work In
	damaged ceiling and wall of new market complex, ABC market			Progress
	and the nursery school at NMPT			
	Estimated Cost: 7,40,450/ -			
	Amount put to tender : 5,78,825.57			
	Value of contract: 5,30,898.81			
	Percentage(Above/Below): 8.28 % below			
	Name of the contractor: Sri. Ganesh Acharya,			
	Work order No. : 5/217/CIVIL/Mtc-I/2021-TS dt. 09-09-2021			
	Agreement No.: CEA/ /2021-22			
27	Dismantling the damaged roof slab and constructing RCC roof	01-10-2021	31-12-2021	Work In
	slab for the car porch of quarters at 9 <sup>th</sup> avenue, door No. 9, and			Progress
	door no. 5 at 9 <sup>th</sup> avenue			_
	Estimated Cost : 2,11,928/-			
	Amount put to tender : 1,74,305.70			
	Value of contract: 1,57,833.81			
	Percentage(Above/Below): 9.48 % below			
	Name of the contractor : Sri. Ganesh Acharya,			
	Work order No. : 5/106/CIVIL/Mtc-I/2020-TS dt. 09-09-2021			
	Agreement No.: CEA/ /2021-22	04.05.0004		
28	Rain water harvesting by construction of mini check dams at	24.05.2021	23.09.202	Work In
	NMPT Colony area		1 contract	Progress
	Estimated Cost: 2043800		extended	
	Amount put to tender : 1243774/-			
	Value of contract: 1243898.64			
	Percentage(Above/Below): 0.01% above			
	Name of the contractor : M/s Hindustan Construction,			
	Work order No. 4/114/CIVIL/MTC-I/2019-TS dt.06.09.2021			
	Agreement No.: CEA/14 /2021-22			
29	Pot hole filling and maintenance of roads connecting to	30.04.21	29.04.22	Work In
	marshalling yard for the year 2021-22			Progress
	Estimated Cost: 1599000.00			
	Amount put to tender : 1226874/-			
	Value of contract: 945797.01			
	Percentage(Above/Below): 22.91% below			
	Name of the contractor : Sri T.A.Aliyabba			
	Work order No. 2/324/CIVIL/MTC-I/2020-TS dt 22-04-2021			
	Agreement No.: CEA/08/2021-22			
		•	•	

30	Annual Maintenance of residential& Non-residential buildings On the East Side of NH-66 in NMPT for the year 2020-21 Estimated Cost : Rs 7576000 Amount put to tender Rs 5993391 Value of contract: Rs.5663754.72 Name of the contractor : M/s Ganiga Enterprises Work Work order No. 5/211/CIVIL/MTC-I/2020-TS dt.22.04.2021	27.09.21	26.09.22	Work In Progress
31	Providing Pavement Quality Concrete for road No.1 and Widening of Junction of AOB Circle. Estimated Cost : 2,46,68,000/- Amount put to tender : 1226874/- Value of contract: 1,69,83,411.9 Percentage(Above/Below): 12.34% below	26.11.21	25.08.22	Yet to be commenced
	Name of the contractor : M/s Dix Engineering Project Services Pvt. Ltd Work order No. 2/345/CIVIL/MTC-I/2021-TS dt 11-11-2021 Agreement No.: CEA/ /2021-22			
32	Painting of the Ceilings, internal walls and ex ternal walls of all the buildings at CISF Barrack at NMPT Estimated Cost : 9,63,440/- Amount put to tender : 7,84,344/- Value of contract: 5,27,549.77 Percentage(Above/Below): 32.74% below Name of the contractor : M/s Sri Durga Construction Work order No.5/194/CIVIL/MTC-I/2021-TS dt29-10-2021 Agreement No.: CEA/ /2021-22			
33	Renovation to Toilets at ABC Market and Repair works of the Damaged Ceiling and walls of New Market Complex, ABC Market and the Nursery School at NMPT Estimated Cost : 7,40,450/- Amount put to tender : 5,78,826/- Value of contract: 5,30,898.81 Percentage(Above/Below): 8.28% below Name of the contractor : M/s Sri Ganesh Acharya Work order No.5/217CIVIL/MTC-I/2021-TS dt 09-09-2021 Agreement No.: CEA/ /2021-22			