

On Going Works - EE(MTC-II Division) Above Rs. 20 Lakhs

SI No	Nature of work	Name of Contractor	Agreement Amount	Likely date of Completion	Target	Status	Physical Progress	Financial Progress	Bank Guarantee
1	Replacement old Hyper Cell Cone Fender at B. No. 14 Work order No.21/3/Mtc-II/2018-TS dtd.19.02.19	M/s Hi-Tech Elastomers Ltd.	9,315,900.00	06 months excluding monsoon.From 26.02.2019 to 25.12.2019	25.12.2019	Fixing of fenders is in progress	100%	100.00%	BG No. 2562OBG19004591 dtd. 02.03.2019 valid upto 24.08.2021
2	Annual maintenance of fenders, mooring ladders, bollards, roof trusses, roofing sheets and rolling shutters of buildings inside security compound wall for the year 2019-20 Work order No 21/5/Mtc-II/2018-TS dtd 14.02.19	M/s Coastal Engineering	30,99,625.00	12 months from 21.02. 2019 to 20.02.2020	20.02.2020	Work is in progress	100%	89.40%	BG No. 119319ILPER0003 dtd. 18.03.2019 valid upto 20.02.2020
3	Sprinkling of water to the roads, pouring of water to the plants and filling of drinking water to the tanks in and around wharf area for the year 2019-20 Work order No.21/4//Mtc-II/2018-TS dtd.29.01.19 Agreement No. CEA/78/2018-19	M/s Mangalore Traders	5,877,050.00	12 months from 05.02.2019 to 04.02.2020	04.02.2020	Work is in progress	100%	94%	BG No. 19602BG000005 dtd. 05.03.2019 valid upto 01.03.2020
4	Providing PQC to recently developed yard behind Berth No. 17 near SJ gate (Stage I) Work order No. 21/8/Mtc-II/2018-TS dtd.21.08.19 Agreement No. CEA/30/2019-20	M/s Bhandarkars Constructions	9,74,13,600	from 05.09.2019 to 04.08.2020	04.08.2020	Work is in progress	100%	80.60%	BG No. IPBG01761900008 dtd. 29.08.2019 valid upto 28.08.2021

SI No	Nature of work	Name of Contractor	Agreement Amount	Likely date of Completion	Target	Status	Physical Progress	Financial Progress	Bank Guarantee
1	Providing approaches, office room with toilet, shelter, shed and other allied work to new STP near KK Gate Work order No.19/35/Mtc-	M/s BRM Projects & Engineers	4,626,216.00	06 months from 24.05.2018 (excluding monsoon) Extended up to 23-09-2019	23.09.2019	work is in progress 85 % work is completed	100%	100%	BG No. 01930100000686 dtd. 01.11.2018 valid upto 31.03.2020
2	Construction of Approach roads between IOC terminal and SJ Gate outside Custom Bound Area Work order No. 17/96/Mtc-II/2019-TS dtd.22.01.19 Agreement No. CEA/05/2019-20	M/s Seethalaxmi Infra Developers	9,574,600.00	04 months (Excluding monsoon) from 6.2.2019 to 5.10.2019	05.10.2019	only 2% work is completed.	20%	14.16%	BG No. 1211IBGIS190006 dtd. 11.03.2019 valid upto 06.07.2020
SI No	Nature of work	Name of Contractor	Agreement Amount	Likely date of Completion	Target	Status	Physical Progress	Financial Progress	Bank Guarantee
1	Maintenance of public toilets on non pay and use basis and up keeping of cruise passenger lounge inside security compound wall for the year2019-20 Work order No.22/12/Mtc-II/2018-TS dtd.14.05.19	M/s Zaira Constructions	2,154,346.80	12 months from 21.05.2019 to 20.05.2020	20.05.2010	Work is in progress	80%	61.58%	BG No. 19351BG000015 dtd. 13.08.2019 valid upto 08.08.2020

Agreement No.

2	Conservancy of office building and its surroundings inside security compound wall for the year 2019-20 - Part A	M/s Field Marshals Services	2,053,570.27	12 months from 21.03.2019 to 20.03.2020	20.03.2020	Work is in progress	90%	85.00%	BG No. 24/19 dtd. 07.09.2019 valid upto 20.03.2020
3	Minor repair and maintenance of wharf structure inside compound wall for the year 2018-19 Work order No. 18/168/Mtc-II/2017-TS dtd.17.09.18	Sri B H Mohammed Sharief	2,084,959.00	12 months from 24.09.2018 to 23.09.2019	23.09.2019	Work is in progress	100%	100%	BG No. 17/2018 dtd. 28.09.2018 valid upto 23.09.2019