SI	Natur	e of work	Start Date	End Date	Status
No					
1	bollards, roof trusses,	fenders, mooring ladders, roofing sheets and rolling ide security compound wall :29,83,000.00 :24,65,104.00 :Rs. 24,95,950.00 :1.25% above :M/s Coastal Engineering :21/16/Mtc-II/2019-TS dtd 29.06.2020 :NE	01.07.2020	30.06.202	Work is in progress
2.	bollards, roof trusses,	fenders, mooring ladders, roofing sheets and rolling ide security compound wall : 34,04,000.00 : 28,53,834.00 :Rs. 30,99,625.00 :8.61% above :M/s Coastal Engineering :21/5/Mtc-II/2018-TS dtd 14.02.19 :CEA/09/2019-20	21.02.2019	20.02.202	Work completed
3.		e roads, pouring of water to rinking water to the tanks in or the year 2019-20 :66,45,800.00 :54,92,350.00 :Rs. 58,77,050.00 :7% above :M/s Mangalore Traders :21/4//Mtc-II/2018-TS dtd.29.01.19 :CEA/78/2018-19	05.02.2019	04.02.202	Work is in progress

On Going Works - EE(MTC-II Division)

4.	Providing PQC to recent Berth No. 17 near SJ gate Estimated Cost Amount put to Tender Value of Contract Percentage Name of Contractor Work Order No. Agreement No.	: 13,93,30,000.00	05.09.2019	04.08.202	Work completed
5.	Construction of Appro terminal and SJ Gate outs Estimated Cost Amount put to Tender Value of Contract Percentage Name of Contractor Work Order No. Agreement No.	ide Custom Bound Area :1,30,17,400.00	(Excluding monsoon) from 06.2.2019	05.10.201 9	Work is in progress
6.	basis and up keeping	coilets on non pay and use of cruise passenger lounge wall for the year2019-20 :38,00,100.00 :28,13,471.00 :Rs. 21,54,346.80 :23.43 %below :M/s Zaira Constructions :22/12/Mtc-II/2018-TS dtd.14.05.19 :CEA/25/2019-20	21.05.2019	20.08.202	Work completed. Extension upto 20.08.2020 was approved by the Competent Authority.
7	berms, drains, berths an	nd cleaning of road, road d transit sheds in the wharf -21-Part A - Area between :19,00,000.00 : 14,20,475.00	18.05.2020	17.05.202 1	Work is in progress

					,,
	Value of Contract Percentage	: Rs. 12,93,989.60 : 8.90% below			
	Name of Contractor	:Sri Sathyanarayana			
	Name of contractor	Reddy			
	Work Order No.	:22/26/MTC-II/2019-TS			
		dtd. 11.05.2020			
	Agreement No.	: CEA/10/2020-21			
8	General conservancy a	nd cleaning of road, road	01.05.2020	30.04.202	Work is in
	berms, drains, berths an	d transit sheds in the wharf		1	progress
	area for the year 2020	-21-Part B - Area between			
	Container terminal, № uptolabour canteen.	1ain Gate, 30 mtr road			
	Estimated Cost	: 15,88,000.00			
	Amount put to Tender				
	Value of Contract	: Rs. 10,29,164.90			
	Percentage	: 13.08% below			
	Name of Contractor	:Sri Sathyanarayana			
		Reddy			
	Work Order No.	:22/26/MTC-II/2019-TS			
		dtd. 22.04.2020			
	Agreement No.	: CEA/11/2020-21			
9	General conservancy a	nd cleaning of road, road	01.05.2020	30.04.202	Work is in
		d transit sheds in the wharf		1	progress
		0-21Part-C - Area between			
	Labour canteen and KK road.	gate and part of old VTMS			
	Estimated Cost	: 10,49,000.00			
	Amount put to Tender	: 7,82,806.00			
	Value of Contract	: Rs. 6,22,739.03			
	Percentage	: 20.45% below			
	Name of Contractor	: M/s Zaira Constructions			
	Work Order No.	:22/26/MTC-II/2019-			
		TS dtd. 22.04.2020			
	Agreement No.	:NE			
10		Maintenance of road, road	01.05.2020	30.04.202	Work is in
	-	ne year 2020-21-Part D - Area		1	progress
	between Berth No: 8 and	• •			
	Estimated Cost	:10,49,000.00			
	Amount put to Tender	:15,49,711.00			
	Value of Contract Percentage	:Rs. 12,41,274.20			
1	Percentage	:19.90%below			

	Name of Contractor Work Order No. Agreement No.	:M/s Zaira Constructions :22/26/MTC-II/2018- TS dtd. 22.04.2020 :NE			
11	Maintenance of garden 2020-21 Part-A Estimated Cost Amount put to Tender Value of Contract Percentage Name of Contractor Work Order No. Agreement No.	at Wharf area for the year : 17,27,100.00 :12,86,625.00 : Rs. 10,86,958.80 : 21.30% below :M/s Hindustan Constructions :21/12/MTC-II/2019- TS dtd. 04.02.2020 : CEA/08/2020-21	07.02.2020	06.02.202	Work is in progress
12		at oil jetty area for the year :16,77,000.00	20.02.2020	19.02.202	Work is in progress
13	-	uilding and its surroundings d wall for the year 2020-22 - :58,40,600.00 :40,88,921.00 : Rs. 37,71,079.56 : 7.77% below :M/s VRS Manpower :22/34/MTC-II/2019-TS dtd. 01.07.2020 :NE	01.07.2020	30.06.202	Work is in progress

14	-	:31,65,580.00 : 23,07,778.00 : Rs. 18,49,562.08 : 19.86% below	01.07.2020	30.06.202	Work is in progress
15	Removal of the garbage i wall for the year 2019-20 Estimated Cost Amount put to Tender Value of Contract Percentage Name of Contractor Work Order No. Agreement No.	:15,09,000.00 :11,82,224.00 : Rs. 8,02,350.00 :32.13% below.	01.06.2019	31.05.202 0	Work is in progress
16	Operating and maintenal year 2020-22 Estimated Cost Amount put to Tender Value of Contract Percentage Name of Contractor Work Order No. Agreement No.	: Rs. 35,48,000.00 : 4.13% below	08.07.2020	07.07.202	Work is in progress

17	inside compound wall for Estimated Cost Amount put to Tender Value of Contract Percentage	:49,41,300.00	10.02.2020	09.02.202 1	Work is in progress
18	shed and development o	: Rs. 9,12,037.25 : 14.44% below	26.02.2019	14.08.202 0	Work Completed
19	Dismantling of old dar inside the wharf area. Estimated Cost Amount put to Tender Value of Contract Percentage Name of Contractor Work Order No. Agreement No.	: Rs. 3,91,800.00 : 28.29% below	28.05.2018	27.01.201 9	Work in Progress