CIVIL ENGINEERING DEPARTMENT

Maintenance Division - I

ONGOING WORKS

SI	Nature of work	Start Date	End Date	Status
No	Nature of work	Start Date		Status
1.	Construction of Compound wall North	16.11.2020	6 months	Work in Progress
	of New CISF Barrack Ground	1011112020	including	
	Estimated Cost : Rs. 12,34,000.00		monsoon	
	Amount put to Tender : Rs. 9,75,566.64			
	Value of Contract : Rs. 8,73,115.00			
	Percentage (Above/Below):			
	10.50% below			
	Name of the Contractor: M/s. Apcon			
	Engineers			
	Work order No.: 3/189/			
	Civil/Mtc-I/2019-TS			
	Agreement No.:			
2.	Replacing the existing Mangalore Tile	20-11-2020	2 months	Work in Progress
	roofing by RCC roof to the Servant		including	
	quarters at Harbour House.		monsoon	
	Estimated Cost : Rs. 7,33,000.00			
	Amount put to Tender : Rs. 5,79,236.32			
	Value of Contract : Rs. 6,62,092.90			
	Percentage (Above/Below):			
	14.30 above			
	Name of the Contractor: M/s. Apcon			
	Engineers			
	Work order No.:5/173/			
	CIVIL/Mtc-I/2020-TS			
	Agreement No.:			
3.	Removal of Garbage's from the Port	25.11.2020	12 months	Work in Progress
	Staff colony, CISF colony & RCHW			
	colony for the year 2020-21.			
	Estimated Cost :Rs. 39,13.000.00			
	Amount put to Tender : Rs. 25,82,220.15			
	Value of Contract : Rs. 23,13,669.25 Percentage (Above/Below):			
	10.4% below			
	Name of the Contractor:			
	M/s. Hindustan construction			
	Work order No.: 4/122/			
	CIVIL/Mtc-I/2019-TS			
	Agreement No.:			
L				