On Going Works - EE(MTC-II Division)

SI No	Nature of work		Start Date	End Date	Status
1	bollards, roof trusses,	fenders, mooring ladders, roofing sheets and rolling ide security compound wall :29,83,000.00 :24,65,104.00 :Rs. 24,95,950.00 :1.25% above :M/s Coastal Engineering :21/16/Mtc-II/2019-TS dtd 29.06.2020 :CEA/31/2020-21	01.07.2020	30.06.202	Work is in progress
2.	•	e roads, pouring of water to drinking water to the tanks in or the year 2020-21 :39,21,800.00 :32,41,135.00 :Rs. 35,00,425.37 :8% above :M/s Mangalore Traders :21/15//Mtc-II/2019-TS dtd.01.12.2020 : NE	02.12.2020	01.12.202	Work is in progress
3.	Construction of Approterminal and SJ Gate outs Estimated Cost Amount put to Tender Value of Contract Percentage Name of Contractor Work Order No. Agreement No.	side Custom Bound Area :1,30,17,400.00	(Excluding monsoon) from 06.2.2019	30.11.202	Work is in progress

4.	Maintenance of public toilets on non pay and use basis and up keeping of cruise passenger lounge inside security compound wall for the year2020-21		21.08.2020	20.08.202	Work is in progress
	and 2021-22				
	Estimated Cost	:57,36,400.00			
	Amount put to Tender	:41,85,016.00			
	Value of Contract	:Rs. 33,42,174.88			
	Percentage	:20.14% below			
	Name of Contractor	:M/s Field Marshal			
		Services			
	Work Order No.	:22/39/Mtc-II/2020-TS			
		dtd.17.08.2020			
	Agreement No.	:CEA/28/2020-21			
5		nd cleaning of road, road	18.05.2020	17.05.202	Work is in
	berms, drains, berths an	d transit sheds in the wharf		1	progress
	area for the year 2020	-21-Part A - Area between			
	berth No.1 to 14.				
	Estimated Cost	:19,00,000.00			
	Amount put to Tender	: 14,20,475.00			
	Value of Contract	: Rs. 12,93,989.60			
	Percentage	: 8.9% below			
	Name of Contractor	:Sri Sathyanarayana			
		Reddy			
	Work Order No.	:22/26/MTC-II/2019-TS			
		dtd. 11.05.2020			
	Agreement No.	: CEA/10/2020-21			
6	General conservancy a	nd cleaning of road, road	01.05.2020	30.04.202	Work is in
	berms, drains, berths an	d transit sheds in the wharf		1	progress
	area for the year 2020	-21-Part B - Area between			
	Container terminal, Main Gate, 30 mtr road				
	uptolabour canteen.				
	Estimated Cost	: 15,88,000.00			
	Amount put to Tender	: 11,84,083.00			
	Value of Contract	: Rs. 10,29,164.90			
	Percentage	: 13.08% below			
	Name of Contractor	:Sri Sathyanarayana			
		Reddy			
	Work Order No.	: 22/26/MTC-II/2019-TS			
		dtd. 22.04.2020			
	Agreement No.	: CEA/11/2020-21			
7	=	nd cleaning of road, road	01.05.2020	30.04.202	Work is in
		d transit sheds in the wharf		1	progress
	area for the year 2020	O-21Part-C - Area between			
	l .		I		

	Labour canteen and KK	gate and part of old VTMS			
	road.				
	Estimated Cost	: 10,49,000.00			
	Amount put to Tender	: 7,82,806.00			
	Value of Contract	: Rs. 6,22,739.03			
	Percentage	: 20.45% below			
	_	: M/s Zaira Constructions			
	Work Order No.	:22/26/MTC-II/2019-			
		TS dtd. 22.04.2020			
	Agreement No.	:NE			
	Agreement No.				
8	General conservancy and	d Maintenance of road, road	01.05.2020	30.04.202	Work is in
		ne year 2020-21-Part D - Area		1	progress
	between Berth No: 8 and	-			'
	Estimated Cost	:10,49,000.00			
	Amount put to Tender				
	Value of Contract				
	Percentage	:19.9% below			
	Name of Contractor				
	Work Order No.	:22/26/MTC-II/2018-			
	WORK Order No.	TS dtd. 22.04.2020			
	Agreement No.	:NE			
	Agreement No.	INL			
9	Maintenance of garden	at Wharf area for the year	07.02.2020	06.02.202	Work is in
	2020-21 Part-A	,		1	progress
	Estimated Cost	: 17,27,100.00			'
	Amount put to Tender				
	Value of Contract				
	Percentage	: 15.52% below			
	Name of Contractor				
	rame or contractor	Constructions			
	Work Order No.	:21/12/MTC-II/2019-			
	Work Order No.	TS dtd. 04.02.2020			
	Agraamant Na				
	Agreement No.	: CEA/08/2020-21			
10	Maintenance of garden at oil jetty area for the year		20.02.2020	19.02.202	Work is in
	2020-21 Part-B	, ,		1	progress
	Estimated Cost	:16,77,000.00			'
	Amount put to Tender	:12,36,429.00			
	Value of Contract	: Rs. 11,49,074.45			
	Percentage	: 7.07% below			
	Name of Contractor	:M/s Zaira Constructions			
	Work Order No.	:21/13/MTC-II/2019-TS			
	THOIR CIUCITIO.	dtd. 03.02.2020			
	Agreement No.	:CEA/07/2020-21			
	ASICCITICITE NO.	.CL/7 07/2020 ZI			

11	Conservancy of office building and its surroundings inside security compound wall for the year 2020-22 -		01.07.2020	30.06.202	Work is in progress
	Part A	.50 40 400 00			
	Estimated Cost	:58,40,600.00			
	Amount put to Tender	:40,88,921.00			
	Value of Contract	: Rs. 37,71,079.56 : 7.77% below			
	Percentage Name of Contractor				
	Work Order No.	:M/s VRS Manpower : 22/34/MTC-II/2019-TS			
	Work Order No.	dtd. 01.07.2020			
	Agreement No.	:NE			
	7.6.00	···-			
12	_	uilding and its surroundings,	01.07.2020	30.06.202	Work is in
		ound wall for the year 2020-		2	progress
	22 Part-B- Area between	* :			
	Estimated Cost	:31,65,580.00			
	Amount put to Tender	: 23,07,778.00			
	Value of Contract	: Rs. 18,49,562.08			
	Percentage	: 19.86% below			
	Name of Contractor	:Sri T.A.Aliyabba			
	Work Order No.	: 21/19/MTC-II/2019-TS			
	Agreement No.	dtd. 30.06.2020 :NE			
13	Removal of the garbage inside the security compound		07.09.2020	06.09.202	Work is in
	wall for the year 2020-21			1	progress
	Estimated Cost	:15,55,600.00			
	Amount put to Tender	:12,22,178.00			
	Value of Contract	: Rs. 7,94,810.00			
	Percentage Name of Contractor	: 34.97% below : M/s Field Marshal			
	Name of Contractor	Services			
	Work Order No.	: 21/21/MTC-II/2020-TS			
		dtd. 04.09.2020			
	Agreement No.	:CEA/34/2020-21			
14	Operating and maintenance of 1.2 MLD STP for the		08.07.2020	07.07.202	Work is in
	year 2020-22			2	progress
	Estimated Cost	:52,41,200.00			
	Amount put to Tender	:37,00,848.00			
	Value of Contract	: Rs. 35,48,000.00			
	Percentage	: 4.13% below			
	Name of Contractor	: M/s Global Tech			
		Services, Bangalore.			

	Work Order No.	: 19/46/MTC-II/2020-TS			
		dtd. 08.07.2020			
	Agreement No.	: CEA/16/2020-21			
15	Minor repair and maintenance of wharf structure		10.02.2020	09.02.202	Work is in
	inside compound wall for the year 2019-20			1	progress
	Estimated Cost	:49,41,300.00			
	Amount put to Tender	:39,09,212.00			
	Value of Contract	: Rs. 30,49,735.00			
	Percentage	: 21.99% below			
	Name of Contractor	:Sri T.A.Aliyabba			
	Work Order No.	: 22/22/MTC-II/2019-TS			
	Agreement No.	: CEA/46/2019-20			
16	Replacement the corroded jetty hand rails at Berth		27.08.2020	26.11.202	Work is in
	No. 13, Berth No. 12 and	oil jetty area		0	progress
	Estimated Cost	:26,68,000.00			
	Amount put to Tender	:21,09,987.00			
	Value of Contract	: Rs. 19,17,505.00			
	Percentage	: 9.12% below			
	Name of Contractor	:M/s Kotian Engineering			
	Work Order No.	: 21/23/MTC-II/2020-TS			
		dtd. 20.08.2020			
	Agreement No.	: CEA/30/2020-21			