Statement showing the progress of original works for the month of January 2022. [Electrical Dvn. - Mechanical Engg.Dptt.]

SL. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates applicabl	Agreement No:	Agency	Date of commence ment	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Supply, Installation, Testing & Commissioning of Integrated Face Recognition based Biometric Attendance System including Comprehensive Maintenance Contract for the period of 4 years & deployment of 01 No. Manpower	3386070/-	2581190/-	-23.77%	CMEA-12/ 2021-22 dtd.14.07.2021	M/s.Mantra Softech (India) Pvt. Ltd., Ahmedabad	01.07.2021	31.08.2021	Work Completed	Sri.V. Mahalingam- EE(E), Sri.Praveenkumar- AE(E)	
2	Replacement of Shore Supply Panel and allied works near Berth No.4 at Wharf	7,39,300/-	5,95,440/-	-19.50%	CMEA-16/ 2021-22 dtd.28.09.2021	M/s.Raaj Power Solutions & Facilities, Kodikere- Kulai, Mangaluru	22.09.2021	21.12.2021	Work under progress	Sri. SB.Diggavi- EE(E)II, Sri.Prakash Shetty- AE(E), Yogish- AE(E)	
3	Replacement of old corroded feeder pillars and painting of feeder pillars at NMPT Colony Area	15,20,000/-	12,09,275/-	-20.44%	CMEA-18/ 2021-22 dtd.09.10.2021	M/s.J.C. Electricals, Kundapura	08.10.2021	03.01.2022	Work Completed	Sri.V.Mahalingam- EE(E)I, Sri.Jagadeesh - AE(E)	
4	Providing Power Supply and electrification to the Rest Room, Toilet Block and Office Building at Truck Terminal Parking Area near KK Gate at Beach Road	2,22,819/-	1,84,884/-	-17.00%	CMEA-20/ 2021-22 dtd.24.11.2021	M/s.Raaj Power Solutions and Facilities, Mangalore- 575019	09.11.2021	08.01.2022	Work under progress	Sri.V.Mahalingam- EE(E)I, Sri.Jagadeesh - AE(E)	

5	Electrification to the Guest Rooms at JNC Hall NMPT	4,64,040/-	4,09,753/-	-11.69%	CMEA-22/ 2021-22 dtd.08.12.2021	M/s.Raaj Power Solutions and Facilities, Mangalore-19	30.11.2021	29.01.2022	Work under progress	Sri.V.Mahalingam- EE(E)I, Sri.Jagadeesh - AE(E)	
6	Providing Electrification to the renovated Transit Shed No.1 at Berth No.2	11,99,000/-	9,83,860/-	-17.90%	CMEA-23/ 2021-22 dtd.05.01.2022	M/s.Anugraha Power Services, 2nd Floor, Commerce Centre, Kulur, Mangaluru	28.12.2021	27.03.2022	Work under progress	Sri. SB.Diggavi- EE(E)II, Sri.Prakash Shetty- AE(E), Yogish- AE(E)	
7	Supply, Installation, Testing and Commissioning of Split Air Conditioner Units in place of old units	02,42,300/-	2,04,009/-	-15.80%	Order No. 8/3/ 2021/Ele.Dvn/ ETS.II, dtd.31.12.2021	M/s. Climecon Engineers, No. 2-13-11857, Pais Garden Road, Bejai, Mangalore-04	31.12.2021	13.02.2022	Work Completed	Sri.V. Mahalingam- EE(E), Sri.Arun Kailash- AE(E), Sri.Praveen Kumar- AE(E).	
8	Supply, installation, testing and commissioning of CCTV camera and allied works at NMPT premises including Non-comprehensive maintenance contract for 3 years	89,57,640/-	86,61,947/-	-3.30%	CMEA-26/ 2021-22 dtd.17.01.2022	M/s. Raman CompuIT Solutions Pvt. Ltd., #876/C, JLB Road, Near RTO Circle, Lakshmipuram, Mysore - 57004	29.12.2021	28.04.2022	Work under progress	Sri.V. Mahalingam- EE(E), Sri.Arun Kailash- AE(E)	