



Statement showing the details of contract as on 31/03/2021


Sl. No	Name of Work	Sanctioned estimate cost (Rs. Crores)	Cost put to tender (Rs. Crores)	% below / above tender cost (Contract Value)	Work order No. & date	Agency Name & address	Schedule date of commencement of work	Schedule date of completion of work	Name & designation of engineer in charge	Remarks
1	Procurement, Installation, Supply, Testing & Commissioning of 1 No Mobile X-Ray container scanner system with two years on-site warranty and eight years comprehensive annual maintenance contract with spares and consumables	\$16,64,788 – Equipment cost Rs. 3,21,35,878 – Installation cost	-NA- as the tender was finalised by IPA	-NA-	PO No: NMPT/SRDT M/CONT/2016 dtd.06/02/2018	M/s.Smiths detection (Asia Pacific) Pte. Ltd. NO:20, Pasir Panjang Road, #13-26 Maple tree Business City, Singapore – 117439	06/02/2018	1)EDI Connectivity is completed on 19/01/2021 2)Operators training and trial run is completed on 06/03/2021 3) CAMC agreement and Transfer of ownership agreement is submitted to IPA for their approval and for ATR dates for signing the agreement with Local customs 4) License to operate the scanner is applied with AERB, License awaited.	1)Sri. Arun Kumar, ATM Gr-1 (Nodal Officer) 2) Sri. Deekshith, AE(M) (Co-ordinator)	The tender was prepared by IPA and ports were informed to issue the work order. All policy decisions are taken at IPA & MOS
2	Supply, Installation, Commissioning, Operation and Maintenance of RFID system at New Mangalore Port Trust for a period of seven years	Rs.9,83,63,957 (Rupees Nine Crores Eighty Three lakhs Sixty Three Thousand nine hundred fifty seven Only)	Rs.6,17,80,192 (Rupees Six Crores Seventeen lakhs Eighty Thousand One Hundred and Ninty Two Only)	37.19% Less	TMS/01.20.03.04/2016-17 dtd.28/07/2016	M/s.CMS Computers Ltd. No.22, 3 rd Floor, Cunningham Class, Opp. To Eden Park Hotel, Cunningham Road, Bangalore-5600052	28/07/2016	1) For Supply, installation and commissioning. Three months from date of issue of LOA (Letter of acceptance) 2) For Operation and maintenance, seven years from the date of acceptance	1) Sri. Pramod Kumar Dash, DTM (Nodal Officer) 2)Sri. Rakshith, ATM Co-ordinator	Sign off date has been accepted as 01/04/2017. Project is in CAMC stage

ATM(Est) 

07/04/2021
AE(M) 

ATM Gr-1 

DTM 

Sr.DTM 

TM 