Statement showing the progress of original works for the month of October, 2022. [Electrical Dvn. - Mechanical Engg.Dptt.]

SL. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/ below Schedule rates applicabl	Agreement No:	Agency	Date of commence ment	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Construction of Electrical Substation building & conversion of Out door Structure to indoor substation at NMPT Colony	289,18,503 /-	261,97,272/	-9.40%	CMEA-28/ 2021-22 dtd.21.01.2022	M/s.DQBYDT Pvt.Ltd, Plot No 13, Shakti Khand-III, Indirapuram, Ghaziabad- 201014 UP	04.01.2022	03.01.2023	Work under progress	V.Mahalingam, EE(E)I, Vinith Suvania, AEE(E), Jagadish Suvarna, AE(E)	
2	Supply, Installaion, Testing and Commissioning of VRV/VRF type Air Conditioning System in BDC Auditorium, NMPA	28,02,839/-	17,72,720/-	-36.75%	CMEA-08/ 2022-23 dtd.25.07.2022	M/s. Snowmex Refrigeration, No.205, Shiva krupa, 2nd Main Road, East of NGEF, KasturiNagar, Bangalore- 560043	19.07.2022	18.09.2022	Work Completed	V.Mahalingam, EE(E)I, Jagadish Suvarna, AE(E)	
3	Providing High Mast Lightings to the additional Truck Terminal Area near Railway Marshalling Yard at NMPA	11,96,700/-	9,77,250/-	-18.33%	OrderNo.8/3/2 022/Ele.Dvn/03 /10 dtd.08.08.2022 Agreement No. (CMEA- 10/2022-23)	M/s. Olive Exports Pvt.Ltd., Shed No.11, DSIIDC, Wazirpur Industrial area, Delhi - 110052	08.08.2022	07.11.2022	Work under progress	V.Mahalingam, EE(E)I, Arun Kailas, AE(E)	

4	Providing Light & Sound	18,49,500/-	18,26,261/-	-1.27%	OrderNo.8/3/2	M/s.Ben's	27.09.2022	26.09.2024	Work	V.Mahalingam,	
	System, LED Wall, Pedestal				022/ARC	Electricals,			under	EE(E)I,	
	Fans and Air Coolers on Rate				dtd.27.09.2022	Padmaleela			progress	Jagadish Suvarna,	
	Contract Basis for the period					Park, Kalpane,				AE(E),	
	of two years as and when					Kulshekar,				Arun Kailas AE(E)	
	required on hire basis					Mangalore -					
						575005					
					ı						
					6.17			C.	1.7	C.1/	
Sd/-		Sd/-		Sd/-			So	•	Sd/-		
AE(E)TSII		AE(E)TSI		EE(E)II			EE(E)I	SE(E)		