

On Going works

Head of A/c - Plan Scheme				
Sl No	Name of Work	Start Date	End Date	Status
1	Construction of approach roads between IOC terminal and SJ Gate outside Custom Bound area	06.02.2019	05.06.2019	Competent Authority's approval accorded for extension of time. Work under progress.
	Estimated Cost	1,30,17,400.00		
	Amt. Put to tender	1,01,38,039.00		
	Value of Contract	95,74,600.00		
	Quoted percentage	5.56% below		
	Name of the Contractor	M/s. Seethalaxmi Infra Developers		
	Work Order No	17/96/MTC-II/ 2019 -TS dtd. 22.01.2019		
	Agreement No.	CEA/05.2019-20		
2	Providing PQC to Berth No.4 and Crane parking area at Berth No.3 backup area inside wharf area	17.01.2021	16.07.2021	Extension approved upto 30.09.2021 Work under progress
	Estimated Cost	2,73,27,700.00		
	Amt. Put to tender	2,12,83,240.53		
	Value of Contract	1,85,07,820.00		
	Quoted percentage	13.04% below		
	Name of the Contractor	Sri Jagadish V Pai		
	Work Order No	22/17/MTC-II/ 2019-TS dtd 02.01.2021		
	Agreement No.	CEA/ 03 /2020-21		
Head of A/c - 044/581/862				
Sl No	Name of Work	Start Date	End Date	Status
1	Maintenance of garden at Oil jetty area for the year 2019-20. Part B	20.02.2020	19.02.2021	Work extended upto 19.08.2021. Work under progress
	Estimated Cost	16,77,000.00		
	Amt. Put to tender	12,36,429.00		
	Value of Contract	11,49,074.45		
	Quoted percentage	7.07% below		
	Name of the Contractor	M/s Zaira Construction		
	Work Order No	21/13/MTC-II/ 2019-TS dtd 03.02.2020		
	Agreement No.	CEA/ 07 /2020-21		

Head of A/c - 044/12440/577				
Sl No	Name of Work	Start Date	End Date	Status
1	Running and maintenance of 1.20 MLD Sewage Treatment Plant and raw sewage pumps at NMPT for the years 2020-21 & 2021-22	08.07.2020	07.07.2022	Work under progress
	Estimated Cost	52,41,200.00		
	Amt. Put to tender	37,00,848.00		
	Value of Contract	35,48,000.00		
	Quoted percentage	4.13% below		
	Name of the Contractor	M/s Global Tech Services, Bangalore		
	Work Order No	19/46/MTC-II/ 2020-TS dtd 08.07.2020		
	Agreement No.	CEA/ 16 /2020-21		

Head of A/c - 044/581/065				
No	Name of Work	Start Date	End Date	Status
1	General conservancy and cleaning of road, road berms, drains, berths, and transit sheds in wharf area for the year 2020-21. Part A	18.05.2020	17.05.2021	Work extended upto 31.07.2021. Work under progress
	Estimated Cost	19,00,000.00		
	Amt. Put to tender	14,20,475.00		
	Value of Contract	12,93,986.60		
	Quoted percentage	8.9% below		
	Name of the Contractor	Sri S. Sathyanarayana Reddy		
	Work Order No	22/26/MTC-II/ 2019-TS dtd 22.04.2020		
	Agreement No.	CEA/ 10 /2020-21		
2	General conservancy and cleaning of road, road berms, drains, berths, and transit sheds in wharf area for the year 2020-21. Part B	18.05.2020	17.05.2021	Work extended upto 31.07.2021. Work under progress
	Estimated Cost	15,88,000.00		
	Amt. Put to tender	11,84,083.00		
	Value of Contract	10,29,164.90		
	Quoted percentage	13.08% below		
	Name of the Contractor	Sri S. Sathyanarayana Reddy		
	Work Order No	22/26/MTC-II/ 2019-TS dtd 22.04.2020		
	Agreement No.	CEA/ 11 /2020-21		

3	General conservancy and cleaning of road, road berms, drains, berths, and transit sheds in wharf area for the year 2020-21. Part C	01.05.2020	30.04.2021	Work extended upto 31.07.2021. Work under progress
		Estimated Cost	10,49,000.00	
		Amt. Put to tender	7,82,806.00	
		Value of Contract	6,22,739.03	
		Quoted percentage	20.45% below	
		Name of the Contractor	M/s Zaira Construction	
		Work Order No	22/26/MTC-II/2019-TS dtd 22.04.2020	
		Agreement No.	CEA/ 18 /2020-21	
4	General conservancy and cleaning of road, road berms, drains, berths, and transit sheds in wharf area for the year 2020-21. Part D	01.05.2020	30.04.2021	Work extended upto 31.07.2021. Work under progress
		Estimated Cost	20,28,000.00	
		Amt. Put to tender	15,49,711.00	
		Value of Contract	12,41,274.20	
		Quoted percentage	19.8% below	
		Name of the Contractor	M/s Zaira Construction	
		Work Order No	22/26/MTC-II/ 2019-TS dtd 22.04.2020	
		Agreement No.	CEA/ 19 /2020-21	
5	Conservancy of office building and its surroundings inside security compound wall for the year 2020-21 & 2021-22. Part A	01.07.2020	30.06.2022	Work under progress
		Estimated Cost	58,40,600.00	
		Amt. Put to tender	40,88,921.00	
		Value of Contract	37,71,079.56	
		Quoted percentage	7.7% below	
		Name of the Contractor	M/s VRS Manpower	
		Work Order No	22/34/MTC-II/ 2019-TS dtd 01.07.2020	
		Agreement No.	CEA/ 23 /2020-21	

6	<p>Conservancy of office building and its surroundings inside security compound wall for the year 2020-21 & 2021-22. Part B</p> <table border="1" data-bbox="261 300 922 642"> <tr> <td>Estimated Cost</td> <td>31,65,580.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>23,07,778.00</td> </tr> <tr> <td>Value of Contract</td> <td>18,49,562.08</td> </tr> <tr> <td>Quoted percentage</td> <td>19.86% below</td> </tr> <tr> <td>Name of the Contractor</td> <td>Sri T A Aliyabba</td> </tr> <tr> <td>Work Order No</td> <td>21/19/MTC-II/2019-TS dtd 30.06.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 22 /2020-21</td> </tr> </table>	Estimated Cost	31,65,580.00	Amt. Put to tender	23,07,778.00	Value of Contract	18,49,562.08	Quoted percentage	19.86% below	Name of the Contractor	Sri T A Aliyabba	Work Order No	21/19/MTC-II/2019-TS dtd 30.06.2020	Agreement No.	CEA/ 22 /2020-21	01.07.2020	30.06.2022	Work under progress
Estimated Cost	31,65,580.00																	
Amt. Put to tender	23,07,778.00																	
Value of Contract	18,49,562.08																	
Quoted percentage	19.86% below																	
Name of the Contractor	Sri T A Aliyabba																	
Work Order No	21/19/MTC-II/2019-TS dtd 30.06.2020																	
Agreement No.	CEA/ 22 /2020-21																	
7	<p>Maintenance of public toilets on non pay and use basis and up keeping of cruise passenger lounge inside security compound wall for the year 2020-21 & 2021-22.</p> <table border="1" data-bbox="261 810 922 1152"> <tr> <td>Estimated Cost</td> <td>57,36,400.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>41,85,016.00</td> </tr> <tr> <td>Value of Contract</td> <td>33,42,174.88</td> </tr> <tr> <td>Quoted percentage</td> <td>20.14% below</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Field Marshall Services</td> </tr> <tr> <td>Work Order No</td> <td>22/39/MTC-II/ 2020-TS dtd 17.08.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 28 /2020-21</td> </tr> </table>	Estimated Cost	57,36,400.00	Amt. Put to tender	41,85,016.00	Value of Contract	33,42,174.88	Quoted percentage	20.14% below	Name of the Contractor	M/s Field Marshall Services	Work Order No	22/39/MTC-II/ 2020-TS dtd 17.08.2020	Agreement No.	CEA/ 28 /2020-21	21.08.2020	20.08.2022	Work under progress
Estimated Cost	57,36,400.00																	
Amt. Put to tender	41,85,016.00																	
Value of Contract	33,42,174.88																	
Quoted percentage	20.14% below																	
Name of the Contractor	M/s Field Marshall Services																	
Work Order No	22/39/MTC-II/ 2020-TS dtd 17.08.2020																	
Agreement No.	CEA/ 28 /2020-21																	
8	<p>Annual maintenance of fenders, mooring ladders, bollards, roof trusses, roofing sheets and rolling shutters of buildings inside security compound wall for the year 2020-21.</p> <table border="1" data-bbox="261 1314 922 1677"> <tr> <td>Estimated Cost</td> <td>29,83,000.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>24,65,104.00</td> </tr> <tr> <td>Value of Contract</td> <td>24,95,950.00</td> </tr> <tr> <td>Quoted percentage</td> <td>1.25% above</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Coastal Engineering</td> </tr> <tr> <td>Work Order No</td> <td>21/16/MTC-II/ 2019-TS dtd 29.06.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 31 /2020-21</td> </tr> </table>	Estimated Cost	29,83,000.00	Amt. Put to tender	24,65,104.00	Value of Contract	24,95,950.00	Quoted percentage	1.25% above	Name of the Contractor	M/s Coastal Engineering	Work Order No	21/16/MTC-II/ 2019-TS dtd 29.06.2020	Agreement No.	CEA/ 31 /2020-21	01.07.2020	30.06.2021	Work under progress
Estimated Cost	29,83,000.00																	
Amt. Put to tender	24,65,104.00																	
Value of Contract	24,95,950.00																	
Quoted percentage	1.25% above																	
Name of the Contractor	M/s Coastal Engineering																	
Work Order No	21/16/MTC-II/ 2019-TS dtd 29.06.2020																	
Agreement No.	CEA/ 31 /2020-21																	

9	<p>Removal of garbage / debris inside wharf inside wharf area for the year 2020-21.</p> <table border="1" data-bbox="261 264 922 621"> <tr> <td>Estimated Cost</td> <td>15,55,600.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>12,22,178.00</td> </tr> <tr> <td>Value of Contract</td> <td>7,94,810.00</td> </tr> <tr> <td>Quoted percentage</td> <td>34.97% below</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Field Marshall Services</td> </tr> <tr> <td>Work Order No</td> <td>21/21/MTC-II/2020-TS dtd 04.09.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 34 /2020-21</td> </tr> </table>	Estimated Cost	15,55,600.00	Amt. Put to tender	12,22,178.00	Value of Contract	7,94,810.00	Quoted percentage	34.97% below	Name of the Contractor	M/s Field Marshall Services	Work Order No	21/21/MTC-II/2020-TS dtd 04.09.2020	Agreement No.	CEA/ 34 /2020-21	07.09.2020	06.09.2021	Work under progress
Estimated Cost	15,55,600.00																	
Amt. Put to tender	12,22,178.00																	
Value of Contract	7,94,810.00																	
Quoted percentage	34.97% below																	
Name of the Contractor	M/s Field Marshall Services																	
Work Order No	21/21/MTC-II/2020-TS dtd 04.09.2020																	
Agreement No.	CEA/ 34 /2020-21																	
10	<p>Renovation of existing general toilet at Berth No.1, LDO, Fire office and Construction of new ladies toilet block at Oil jetty area inside wharf</p> <table border="1" data-bbox="261 751 922 1108"> <tr> <td>Estimated Cost</td> <td>30,27,500.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>23,10,168.36</td> </tr> <tr> <td>Value of Contract</td> <td>19,88,220.00</td> </tr> <tr> <td>Quoted percentage</td> <td>13.94% below</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Surabhi Constructions</td> </tr> <tr> <td>Work Order No</td> <td>22/24/ MTC-II/2019-TS dtd 29.10.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ /2020-21</td> </tr> </table>	Estimated Cost	30,27,500.00	Amt. Put to tender	23,10,168.36	Value of Contract	19,88,220.00	Quoted percentage	13.94% below	Name of the Contractor	M/s Surabhi Constructions	Work Order No	22/24/ MTC-II/2019-TS dtd 29.10.2020	Agreement No.	CEA/ /2020-21	05.11.2020	04.05.2021	Work restarted on 16.06.2021 Competent Authority's approval accorded for extension of time Work under progress.
Estimated Cost	30,27,500.00																	
Amt. Put to tender	23,10,168.36																	
Value of Contract	19,88,220.00																	
Quoted percentage	13.94% below																	
Name of the Contractor	M/s Surabhi Constructions																	
Work Order No	22/24/ MTC-II/2019-TS dtd 29.10.2020																	
Agreement No.	CEA/ /2020-21																	
11	<p>Sprinkling of water to the roads, pouring of water to the plants and filling of drinking water to the tanks in and around wharf area for the year 2020-21.</p> <table border="1" data-bbox="261 1239 922 1596"> <tr> <td>Estimated Cost</td> <td>39,21,800.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>32,41,135.00</td> </tr> <tr> <td>Value of Contract</td> <td>35,00,425.37</td> </tr> <tr> <td>Quoted percentage</td> <td>8% above</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Mangalore Traders</td> </tr> <tr> <td>Work Order No</td> <td>21/15/MTC-II/2019-TS dtd 01.12.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 45 /2020-21</td> </tr> </table>	Estimated Cost	39,21,800.00	Amt. Put to tender	32,41,135.00	Value of Contract	35,00,425.37	Quoted percentage	8% above	Name of the Contractor	M/s Mangalore Traders	Work Order No	21/15/MTC-II/2019-TS dtd 01.12.2020	Agreement No.	CEA/ 45 /2020-21	02.12. 2020	01.12.2021	Work under progress
Estimated Cost	39,21,800.00																	
Amt. Put to tender	32,41,135.00																	
Value of Contract	35,00,425.37																	
Quoted percentage	8% above																	
Name of the Contractor	M/s Mangalore Traders																	
Work Order No	21/15/MTC-II/2019-TS dtd 01.12.2020																	
Agreement No.	CEA/ 45 /2020-21																	

Work awarded in the Month of March 2021

Head of A/c - Plan Scheme					
SI No	Name of Work	Start Date	End Date	Status	
1	Entrance Gate at New Mangalore Port	09.04.2021	08.02.2022	Work under progress	
	Estimated Cost				3,93,56,500.00
	Amt. Put to tender				3,56,41,534.00
	Value of Contract				3,22,44,896.11
	Quoted percentage				9.53 % below
	Name of the Contractor				M/s Divyaroop Infracon Private Limited
	Work Order No				22/23/MTC-II/2019-TS dated:25-03-2021
	Agreement No.				CEA/ /2021-22

Head of A/c - 044/581/065

1	Minor repair and maintenance of wharf structure inside security compound wall for the year 2021-22.	23.03.2021	22.03.2022	Work under progress	
	Estimated Cost				45,49,000.00
	Amt. Put to tender				35,72,763.55
	Value of Contract				32,33,351.01
	Quoted percentage				9.5% above
	Name of the Contractor				Sri B H Mohammed Sharief
	Work Order No				22/54/MTC-II/2020-TS dtd 16.03.2021
	Agreement No.				CEA/ 05 /2020-21
2	Replacement of corroded MS gratings a jetty No.9,10 and 11 in oil jetty area	31.03.2021	30.09.2021	Work under progress	
	Estimated Cost				48,81,122.00
	Amt. Put to tender				38,15,855.00
	Value of Contract				35,72,021.40
	Quoted percentage				6.39% below
	Name of the Contractor				M/s Apcon Engineers
	Work Order No				21/27/MTC-II/2020-TS dtd 25.03.2021
	Agreement No.				CEA/ /2021-22

Work awarded in the Month of April 2021

Head of A/c - 044/581/065

1	Providing security concertina coil at Northern and southern breakwater and other minor works		15.04. 2021	14.07. 2021	Work under progress
	Estimated Cost	5,66,000.00			
	Amt. Put to tender	4,43,948.15			
	Value of Contract	4,07,189.24			
	Quoted percentage	8.28% below			
	Name of the Contractor	Sri Ganesh Acharya			
	Work Order No	22/55/MTC-II/ 2020/TS dtd 08.04.2021			
	Agreement No.	CEA/ /2021-22			

Work awarded in the Month of May 2021

Head of A/c - Plan Scheme

1	Providing PQC to road leading to temporary fisheries gate inside the security compound wall		24.05.2021	23.02.2022	Work under progress
	Estimated Cost	1,06,58,500.00			
	Amt. Put to tender	81,81,549.60			
	Value of Contract	72,88,942.54			
	Quoted percentage	10.91% below			
	Name of the Contractor	Sri Sheikh Faizal Ahmed			
	Work Order No	20/53/MTC-II/ 2020-TS dtd 17.05.2021			
	Agreement No.	CEA/ /2020-21			

Head of A/c - 044/581/065

1	Providing water proofing over the existing roof slab of VTMS building and main entrance building of KK gate		17.05.2021	16.11.2021	Work under progress
	Estimated Cost	5,84,000.00			
	Amt. Put to tender	4,58,044.00			
	Value of Contract	4,50,394.67			
	Quoted percentage	1.67% below			
	Name of the Contractor	M/s C R Associates			
	Work Order No	22/56/MTC-II/2020-TS dtd 10.05.2021			
	Agreement No.	CEA/ /2021-22			
2	Replacement of super cell fender at Berth No.9		24.05.2021	23.11.2021	Work under progress
	Estimated Cost	16,76,500.00			
	Amt. Put to tender	13,78,600.00			
	Value of Contract	13,09,670.00			
	Quoted percentage	5.00% below			
	Name of the Contractor	M/s Hi Tech Elastomers			
	Work Order No	21/36/MTC- II/2021/ TS dtd 17.05.2021			
	Agreement No.	CEA/ /2021-22			
3	Renovation of Transit Shed No.1 near Berth No.2 inside wharf area		14-06-2021	13.03.2022	Work under progress
	Estimated Cost	3,73,19,000.00			
	Amt. Put to tender	2,96,01,632.78			
	Value of Contract	2,61,97,445.01			
	Quoted percentage	11.5% below			
	Name of the Contractor	M/s Shankar Fab			
	Work Order No	22/30/MTC- II/ 2019/ TS dtd 31.05.2021			
	Agreement No.	CEA/ /2021-22			

Work Completed

Head of A/c - Non Plan Scheme					
SI No	Name of Work	Start Date	End Date	Status	
1	Replacement of old M type 500H fender with new M type fender of 800H at Berth No.2 to 4	21.10.2020	20.08.2021	Work Completed on 15.05.2021	
	Estimated Cost				1,97,79,000.00
	Amt. Put to tender				1,60,80,000.00
	Value of Contract				1,45,25,639.64
	Quoted percentage				9.67% below
	Name of the Contractor				M/s Brahans Polymers
	Work Order No				21/18/MTC-II/ 2019-TS dtd 06.10.2020
	Agreement No.				CEA/50 /2020-21