

Statement showing the progress of original works for the month of May 2021. [Electrical Dvn. - Mechanical Engg. Deptt.]											
Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates	Agreement No:	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Rate Contract for Supplying & Replacement of conventional light fittings of High Masts with LED light fittings for two Years	82,80,000/-	42,96,000/-	applicable -48.10%	CMEA-13/2020-21 dtd.28.12.20	M/s. KRIPA Electronics INDIA Pvt. Ltd., Mumbai.	14.12.2020	13.12.2022	Work under progress (50% completed)	Sri. SB. Diggavi-EE(E)II, Vinith Suvanna - ABE(E), Yogish-AE(E)	
2	Repairing of 3 MVA, 33/11 KV, NH KEC make Transformer		29,76,689/-	OEM offer	W.O.N.8/9/Trfm Rwind/ESDI/SE(E)/2021 dtd.05.03.2021	M/s. Sudarshan Enterprises, Peenya Bengaluru	05.03.2021	05.05.2021	Work Completed, Inspection pending	Sri. SB. Diggavi-EE(E)II, Vinith Suvanna - ABE(E), Yogish-AE(E)	
3	Supply, Installation, Testing & Commissioning of Thermal Bullet Network Camera including Comprehensive Maintenance Contract for the period of 3 years	32,38,154/-	22,37,100/-	-30.91%	CMEA-04/2020-21 dtd.05.05.2021	M/s. Onyx Protection Industries, Mumbai	21.04.2021	20.07.2021	Work under progress <i>Yes to comments</i>	Sri. V. Mahalingam EE(E), Prakash AE(F), Arun Kalish, AE(E)	

AE(E)TSII

AE(E)TSI

EE(E)II

EE(E)I

SE(E)