

RECEIVED
INVESTIGATION DEPARTMENT
DATE / Date . 2-12-19
Sl. No. 8119
Appl. No.
To : Mr. P. K. ...
From : Mr. P. K. ...

$$\begin{array}{r} 512 \\ 03124 \end{array}$$

2
1

1	2	3	4	5	6	7	8	9	10	11
Sr. No.	Name of Works	Sanctioned Estimated cost in (Rupees in Crores)	Above cost put to Tender (Rupees in Crores)	% above /below Tender cost (contract value)	Work Order No.	Agency	Scheduled date of Commence ment of work	Scheduled date of Completion of work	Name & address of Engineer in Charge	Remarks
	Manning, Operation and Maintenance of Tug Iswari for 5 years	Rs.10.20 Crores. (excluding GST)	Rs.6.21 Crores (excluding GST)	39.12 % below	NMPT/MARINE/ISWARI/2017 dated 10-04-2017	M/s ADMIRAL MARINE SERVICES PRIVATE LTD., New No.15/3, Old No.5, VGM Street, Nungambakkam, CHENNAI-600034.	21-08-2017	20-08-2022	Shri. Srinath.P. Sr.Dy.Marine Engineer. M. E. Division, NMPT.	44.86 % Physical progress of work Work Order issued on 10-04-2017. Job commenced w.e.f 21-08-2017. Tug Iswari sailed out from Port on 19-04-2019 for Drydocking Tug's propulsion system sustained damage during drydocking. Repairs is in progress.

Certified that all works /purchases and other contracts in progress as per prescribed monetary limits

[Signature]

[Signature]

1	2	3	4	5	6	7	8	9	10	11
Sr. No.	Name of Works	Sanctioned Estimated cost in (Rupees in Crores)	Above cost put to Tender (Rupees in Crores)	% above /below Tender cost (contract value)	Work Order No.	Agency	Scheduled date of Commence ment of work	Scheduled date of Completion of work	Name & address of Engineer i/c	Remarks
3	Outsourcing of Mooring Operation for 3 years	Rs.2,33,74,656/- (excluding GST, ESI, PF)	Rs.2,13,84,000/- (excluding GST, ESI PF)	8.52 % below	NMPT/ME/MOORING/2018/01 dated 04-08-2018	M/s ABS MARINE SERVICES PVT. LTD., No.15, 1 st Floor, Valliammal Road, Vepery, CHENNAI-600007.	29-08-2018	28-08-2021	Shri. Srinath.P. Sr.Dy.Marine Engineer, M. E. Division, NMPT.	41.88 % Physical progress of work Work Order issued on 04-08-2018. Job commenced w.e.f 29-08-2018.

Certified that all works /purchases and other contracts in progress as per prescribed monetary limits

29.8.18
[Signature]

1	2	3	4	5	6	7	8	9	10	11
Sr. No.	Name of Works	Sanctioned Estimated cost in (Rupees in Crores)	Above cost put to Tender (Rupees in Crores)	% above /below Tender cost (contract value)	Work Order No.	Agency	Scheduled date of Commence ment of work	Scheduled date of Completion of work	Name & address of Engineer in Charge	Remarks
4	Hiring of Pilot Launch for a period of 3 years	Rs.2,98,38,600/- (excluding GST)	Rs.2,65,78,000/- (excluding GST)	10.93 % below	NMPT/ME/HPL/2018/018 dated 14-01-2019	M/s. Eastern Navigation Private Limited, 2 nd floor, Block-D, Mercantile Building, 9/12, Lal Bazar Street, Kolkatta-700001	10-02-19 at 1200 hours	10-02-22 till 1200 hours	Shri. Srinath.P. Sr.Dy.Marine Engineer, M. E. Division. NMPT.	26.82 % Physical progress of work Work Order issued on 14-01-2019. The firm deployed the Pilot Launch on 10-02-2019 after successful completion of trials and Joint Inspection. Contract commenced w.e.f 10-02-2019 at 1200 hours.

Certified that all works /purchases and other contracts in progress as per prescribed monetary limits

[Signature]

[Signature]

[Signature]

Sr. No.	Name of Works	Sanctioned Estimated cost in (Rupees in Crores)	Above cost put to Tender (Rupees in Crores)	% above /below Tender cost (contract value)	Work Order No.	Agency	Scheduled date of Commencement of work	Scheduled date of Completion of work	Name & address of Engineer in Charge	Remarks
1	2	3	4	5	6	7	8	9	10	11
	Hiring of 50 BPT Tug for a period of 7 years	Rs.47,81,59,000/- (excluding GST)	Rs.49,60,58,000/- (excluding GST)	3.74 % above	NMPT/ME/HIRE TUG/2018/034 dated 14-05-2019	M/s. Ocean Sparkle Limited, 12, 1 st floor, Srinagar Colony, Hyderabad-500073	03-07-19 at 1800 hours	03-07-26 till 1800 hours	Shri. Srinath.P. Sr.Dy.Marine Engineer, M. E. Division, NMPT.	5.91 % Physical progress of work Work Order issued on 14-05-2019. The firm deployed the Tug on 03-07-2019 after successful completion of trials and joint inspection. Contract commenced w.e.f. 03-07-2019 at 1800 hours.

Certified that all works /purchases and other contracts in progress as per prescribed monetary limits

[Signature]

[Signature]

[Signature]

MD/CI
21/12/19

NEW MANGALORE PORT TRUST

STATEMENT SHOWING THE CONTRACTS UNDER INTEGRITY PACT OF MARINE DEPARTMENT FOR WORKS
COSTING RS.1 CRORE AND ABOVE FOR THE MONTH ENDING NOVEMBER-2019.

1	1	Sr.No.
Hiring of 2 nos. security Patrol boats of speed not less than 20 knots for a period of 3 years.	2	Name of Works
Rs. 3,50,40,000/- Excluding taxes	3	Sanctioned Estimated cost in Rupees
Total Contract amount Rs.2,89,08,000/- For 3 Years	4	Above cost put to Tender
17.5% lower	5	% above /below Tender cost (Contract Value)
No.02/DC/ 2017-18 No.03/DC/ 2017-18 Dated 01-06-2017	6	Work order No.
M/s Fibroplast Marine Private Ltd, Noida	7	Agency
16-10-2017	8	Schedule date of Commencement of Work
15.10.2020	9	Schedule Date of Completion
M. Vijaya Kumar A.E (Elect.)	10	Name of the Officer
Work Progress 70.80 %	11	Remarks

[Signature]

MARINE DEPARTMENT,
Mangalore
Date: 03-12-19
Page No.
New Mangalore Port Trust
21/12/19

2	1	Sr.No.
Upgradation /Renewal of VTMS.	2	Name of Works
Rs 16.52 Crores	3	Sanctioned Estimated cost in Rupees
Total Project cost Rs.9,70,12,712-00 Project cost-Rs.4,12,05,923-00Excluding Custom Duty. Manning & Mtc—Rs.5,58,06,789-00 .During warrantee of one year ,thereafter for six years.	4	Above cost put to Tender
41.28% below	5	% above /below Tender cost (Contract Value)
No.DC/VTMS/01/2015-16 Dtd: 25-02-2015	6	Work order No.
M/s.Transas Marine Ltd. Ireland	7	Agency
01/12/2016	8	Schedule date of Commencement of Work
30.11.2023	9	Schedule Date of Completion
Capt. Guarav Mathur, Dockmaster	10	Name of the Officer
Work Progress 44.04 %	11	Remarks

3	1	Sr.No.
Supply of boats, Manpower for operation and maintenance of pollution control equipments and combating oil pollution at NMPT for 05 years	2	Name of Works
Rs 8,78,58,000/- Exclusive of GST & Fuel cost for 5 Years	3	Sanctioned Estimated cost in Rupees
5,80,66,800/-	4	Above cost put to Tender
33.91% below	5	% above /below Tender cost (Contract Value)
No.04/DC/2017-18 Dtd 09.06.2017	6	Work order No.
M/s Sadhav Shipping Limited, Mumbai	7	Agency
01-04-2018	8	Schedule date of Commencement of Work
31-03-2023	9	Schedule Date of Completion
Capt. Guarav Mathur, Dockmaster	10	Name of the Officer
Work Progress 33.35%	11	Remarks

4	1	Sr.No.
Outsourcing of Miscellaneous Works at VTS for a period of 3 years.	2	Name of Works
Rs.28,26,000/- Excluding GST	3	Sanctioned Estimated cost in Rupees
Rs.26,34,660/-	4	Above cost put to Tender
6.77% below	5	% above /below Tender cost (Contract Value)
07/DC/ 2017-18 Dated 20.04.2018	6	Work order No.
M/s VRS Manpower and Security Services Pvt Ltd, Bangalore.	7	Agency
02-04-2018	8	Schedule date of Commencement of Work
01-04-2021	9	Schedule Date of Completion
Capt. Guarav Mathur, Dockmaster	10	Name of the Officer
Work Progress 55.57 %	11	Remarks


 Harbour Master
 Marine Department
 New Mangalore Port Trust

MARINE DEPARTMENT

CONTRACTS UNDER INTEGRITY PACT

Name of the department: Marine/Port Fire Service

Date: 03.12.2019

Sl. No	Name of work	Sanctioned estimate cost (Rs. crores)	Above cost put to tender (Rs. crores)	% below / above tender cost (contract value)	Work order No.	Agency	Schedule date of commencement of work	Schedule date of completion of work	Name & address of engineer incharge	Remarks
1.	Hiring of a Foam Fire Tender with accessories and operation crew for a period of 3 years with 2 years extension on 24 hours duty in 3 shift basis	Rs. 3,19,94,000/- Excluding GST for 3 years	Rs. 2,90,30,400/-	9.26 % (Below)	No. NMPT/DC/FFT/2017-18 dated 02.02.2018	M/s ABS Marine Services Pvt. Ltd, Chennai	13.04.2018	12.04.2021	Sri Bhaskara Uppar, FCASO	55.55%

Certified that all works/purchases and other contracts in progress as per prescribed monetary limits

Section Incharge 412
Bhaskar Uppar
412 3 47777, 7041 261219
Fire cum Asst. Safety Officer

DEPARTMENT
04-12-19