

Statement showing the progress of original works for the month of March 2021. [Electrical Dvn. - Mechanical Engg. Dptt.]

Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates	Agreement no:	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Rate Contract for Supplying & Replacement of conventional light fittings of High Masts with LED light fittings for two Years	82,80,000/-	42,96,000/-	-48.10% applicable	CMEMA-13/ 2020-21 dtd.28.12.20	M/s. KRIPA Electronics INDIA Pvt. Ltd., Mumbai.	14.12.2020	13.12.2022	Work under progress (50% completed)	Sr.Ishwarprasad M.S. SE(E), Sr. SB. Diggavi EE(E)	
2	Providing High Mast lightings to the Truck terminal area near Railway Marshalling Yard at NMPT	3222980/-	25,35,730	-21.32%	CMEMA-15/ 2020-21 dtd.30.12.20	M/s. Precision Electrical Works, Mangaluru	14.12.2020	13.03.2021	Work Completed on 13.03.2021	Sr.V. Mahalingam EE(E), Arun Kailash, AE(E)	
3	Supply, Installation, Testing and Commissioning of 75 HP Motor Control Cubicle at Thimmappayya Well Pump House	4,22,034/-	4,00,000/-	-5.22%	CMEMA-14/ 2020-21 dtd.30.12.20	M/s. Raaj Power Solutions and Facilities, Kodikere, Mangaluru	22.12.2020	21.03.2021	Work Completed on 20.03.2021	Sr.V. Mahalingam EE(E), Sr.Jagadeesh AE(E)	
4	Repairing of 3 MVA, 33/11 KV, NH KEC make Transformer		29,76,689/-	OEM offer	WO.N.8/9/TrfmR wind/ESDI/ SE(E)/2021 dtd.05.03.2021	M/s. Sudarshan Enterprises, Peenya Bengaluru	05.03.2021	05.05.2021	Work under progress	Sr.Ishwarprasad M.S. SE(E), Sr. SB. Diggavi EE(E)	

AE(E)TSII

AE(E)TSI

EE(E)II

EE(E)I

SE(E)