

**Statement showing the progress of original works for the month of April 2020. [Electrical Dvn. - Mechanical Engg.Dptt.]**

Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates	Agreement no:	agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Replacement of Fire survival cables and service platform cable tray at Berth No. 11 & 12	4816,550/-	44,05,379/-	-8.50% applicable	CMEA 11/2019-20 dt.03.09.19	M/s. Precision Electrical Works, Mangaluru	17.08.19	16.12.19	90% completed	Sri.Ishwaraprasad MS, SE(E), Sri SB.Diggavi AEE(E)	
2	Providing Shore supply to newly hired Tugs at Oil Terminal	8,08,600/-	7,68,860/-	-4.90%	CMEA-29/ 2019-20 dt.28.02.20	M/s. Precision Electrical Works, Mangaluru	19.02.2020	18.05.2020	Work progress under	Sri.Ishwaraprasad MS, SE(E) Sri.SB Diggavi AEE(E)	
3	Providing Lightings to the Service road at Marshaling yard & Beach Road	36,49,470/-	29,09,721/-	-20.30%	CMEA-30/ 2019-20 dt.27.02.20	M/s. Precision Electrical Works, Mangaluru	18.02.2020	17.05.2020	Work progress under	Sri.Mahalingam EE(E), Sri.Jagadish AE(E)	

  
AEE/ITS

  
EE(E)

  
SE(E)