

| Statement showing the progress of original works for the month of May 2020. [Electrical Dvn. - Mechanical Engg. Dptt.] | | | | | | | | | | | |
|--|--|----------------------|-------------------|--------------------------------|-----------------------------|--|----------------------|---------------------------------|--------------------------------------|--|---------|
| Sl. No | Name of the work and location | Estimated cost (Rs.) | Tender cost (Rs.) | % above / below Schedule rates | Agreement no: | agency | Date of commencement | Date of completion As per order | Physical progress of work | Name of the officer | Remarks |
| 1 | Replacement of Fire survival cables and service platform cable tray at Berth No. 11 & 12 | 4816,550/- | 44,05,379/- | -8.50% applicable | CMEA 11/2019-20 dt.03.09.19 | M/s. Precision Electrical Works, Mangaluru | 17.08.19 | 16.12.19 | 90% completed | Sri. Ishwaraprasad MS. SE(E), Sri. SB Diggavi AE(E) | |
| 2 | Providing Shore supply to newly hired Tugs at Oil Terminal | 8,08,600/- | 7,68,860/- | -4.90% | CMEA-29/2019-20 dt.28.02.20 | M/s. Precision Electrical Works, Mangaluru | 19.02.2020 | 18.05.2020 | Work under progress | Sri. Ishwaraprasad MS. SE(E), Sri. SB Diggavi AEE(E) | |
| 3 | Providing Lightings to the Service road at Marshaling yard & Beach Road | 36,49,470/- | 29,09,721/- | -20.30% | CMEA-30/2019-20 dt.27.02.20 | M/s. Precision Electrical Works, Mangaluru | 18.02.2020 | 17.05.2020 | Work under progress | Sri. Mahalingam EE(E), Sri. Arun AE(E) | |
| 4 | Providing Tower Air Conditioners to Cruise Lounge & allied Electrical works | 27,48,500/- | 22,23,340/- | -19.11% | To be executed | M/s. SRS Electricals, Bengaluru | 22.04.2020 | 21.06.2020 | Due to COVID-19 Work not yet started | Sri. Ishwaraprasad MS. SE(E), Sri. Prakash AE(E) | |


AE(E)/TSI


EE(E)


SE(E)