

**Status of the ongoing works pertaining to Maintenance Division – II
As on 22.03.2021**

Head of A/c - Plan Scheme

Sl No	Name of Work	Start Date	End Date	Status	
1	Construction of approach roads between IOC terminal and SJ Gate outside Custom Bound area	06.02.2019	05.06,2019	Work under progress	
	Estimated Cost				1,30,17,400.00
	Amt. Put to tender				1,01,38,039.00
	Value of Contract				95,74,600.00
	Quoted percentage				5.56% below
	Name of the Contractor				M/s. Seethalaxmi Infra Developers
	Work Order No				17/96/MTC-II/ 2019 - TS dtd. 22.01.2019
	Agreement No.				CEA/05.2019-20
	Providing PQC to Berth No.4 and Crane parking area at Berth No.3 backup area inside wharf area	17.01.2021	16.07.2021	Work under progress	
	Estimated Cost				2,73,27,700.00
	Amt. Put to tender				2,12,83,240.53
	Value of Contract				1,85,07,820.00
	Quoted percentage				13.04% below
	Name of the Contractor				Sri Jagadish V Pai
	Work Order No				22/17/MTC-II/ 2019- TS dtd 02.01.2021
	Agreement No.				CEA/ /2020-21

Head of A/c - Non Plan Scheme				
Sl No	Name of Work	Start Date	End Date	Status
1	Replacement of old M type 500H fender with new M type fender of 800H at Berth No.2 to 4	21.10.2020	20.08.2021	Work under progress
	Estimated Cost	1,97,79,000.00		
	Amt. Put to tender	1,60,80,000.00		
	Value of Contract	1,45,25,639.64		
	Quoted percentage	9.67% below		
	Name of the Contractor	M/s Brahans Polymers		
	Work Order No	21/18/MTC-II/ 2019-TS dtd 06.10.2020		
	Agreement No.	CEA/ /2019-20		

Head of A/c - 044/581/065				
Sl No	Name of Work	Start Date	End Date	Status
1	General conservancy and cleaning of road, road berms, drains, berths, and transit sheds in wharf area for the year 2020-21. Part A	18.05.2020	17.05.2021	Work under progress
	Estimated Cost	19,00,000.00		
	Amt. Put to tender	14,20,475.00		
	Value of Contract	12,93,986.60		
	Quoted percentage	8.9% below		
	Name of the Contractor	Sri S. Sathyanarayana Reddy		
	Work Order No	22/26/MTC-II/ 2019-TS dtd 22.04.2020		
	Agreement No.	CEA/ 10 /2020-21		
2	General conservancy and cleaning of road, road berms, drains, berths, and transit sheds in wharf area for the year 2020-21. Part B	18.05.2020	17.05.2021	Work under progress
	Estimated Cost	15,88,000.00		
	Amt. Put to tender	11,84,083.00		
	Value of Contract	10,29,164.90		
	Quoted percentage	13.08% below		
	Name of the Contractor	Sri S. Sathyanarayana Reddy		
	Work Order No	22/26/MTC-II/ 2019-TS dtd 22.04.2020		
	Agreement No.	CEA/ 11 /2020-21		
3	General conservancy and cleaning of road, road berms, drains, berths, and transit sheds in wharf area for the year 2020-21. Part C	01.05.2020	30.04.2021	Work under progress
	Estimated Cost	10,49,000.00		
	Amt. Put to tender	7,82,806.00		
	Value of Contract	6,22,739.03		
	Quoted percentage	20.45% below		
	Name of the Contractor	M/s Zaira Construction		
	Work Order No	22/26/MTC-II/2019-TS dtd 22.04.2020		
	Agreement No.	CEA/ 18 /2020-21		

4	General conservancy and cleaning of road, road berms, drains, berths, and transit sheds in wharf area for the year 2020-21. Part D	01.05.2020	30.04.2021	Work under progress	
	Estimated Cost				20,28,000.00
	Amt. Put to tender				15,49,711.00
	Value of Contract				12,41,274.20
	Quoted percentage				19.8% below
	Name of the Contractor				M/s Zaira Construction
	Work Order No				22/26/MTC-II/ 2019-TS dtd 22.04.2020
	Agreement No.				CEA/ 19 /2020-21
5	Conservancy of office building and its surroundings inside security compound wall for the year 2020-21 & 2021-22. Part A	01.07.2020	30.06.2022	Work under progress	
	Estimated Cost				58,40,600.00
	Amt. Put to tender				40,88,921.00
	Value of Contract				37,71,079.56
	Quoted percentage				7.7% below
	Name of the Contractor				M/s VRS Manpower
	Work Order No				22/34/MTC-II/ 2019-TS dtd 01.07.2020
	Agreement No.				CEA/ 23 /2020-21
6	Conservancy of office building and its surroundings inside security compound wall for the year 2020-21 & 2021-22. Part B	01.07.2020	30.06.2022	Work under progress	
	Estimated Cost				31,65,580.00
	Amt. Put to tender				23,07,778.00
	Value of Contract				18,49,562.08
	Quoted percentage				19.86% below
	Name of the Contractor				Sri T A Al;iyabba
	Work Order No				21/19/MTC-II/2019-TS dtd 30.06.2020
	Agreement No.				CEA/ 22 /2020-21

7	<p>Maintenance of public toilets on non pay and use basis and up keeping of cruise passenger lounge inside security compound wall for the year 2020-21 & 2021-22.</p> <table border="1" data-bbox="263 297 933 656"> <tr> <td>Estimated Cost</td> <td>57,36,400.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>41,85,016.00</td> </tr> <tr> <td>Value of Contract</td> <td>33,42,174.88</td> </tr> <tr> <td>Quoted percentage</td> <td>20.14% below</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Field Marshall Services</td> </tr> <tr> <td>Work Order No</td> <td>22/39/MTC-II/ 2020-TS dtd 17.08.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 28 /2020-21</td> </tr> </table>	Estimated Cost	57,36,400.00	Amt. Put to tender	41,85,016.00	Value of Contract	33,42,174.88	Quoted percentage	20.14% below	Name of the Contractor	M/s Field Marshall Services	Work Order No	22/39/MTC-II/ 2020-TS dtd 17.08.2020	Agreement No.	CEA/ 28 /2020-21	21.08.2020	20.08.2022	Work under progress
Estimated Cost	57,36,400.00																	
Amt. Put to tender	41,85,016.00																	
Value of Contract	33,42,174.88																	
Quoted percentage	20.14% below																	
Name of the Contractor	M/s Field Marshall Services																	
Work Order No	22/39/MTC-II/ 2020-TS dtd 17.08.2020																	
Agreement No.	CEA/ 28 /2020-21																	
8	<p>Annual maintenance of fenders, mooring ladders, bollards, roof trusses, roofing sheets and rolling shutters of buildings inside security compound wall for the year 2020-21.</p> <table border="1" data-bbox="263 828 933 1182"> <tr> <td>Estimated Cost</td> <td>29,83,000.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>24,65,104.00</td> </tr> <tr> <td>Value of Contract</td> <td>24,95,950.00</td> </tr> <tr> <td>Quoted percentage</td> <td>1.25% above</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Coastal Engineering</td> </tr> <tr> <td>Work Order No</td> <td>21/16/MTC-II/ 2019-TS dtd 29.06.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 31 /2020-21</td> </tr> </table>	Estimated Cost	29,83,000.00	Amt. Put to tender	24,65,104.00	Value of Contract	24,95,950.00	Quoted percentage	1.25% above	Name of the Contractor	M/s Coastal Engineering	Work Order No	21/16/MTC-II/ 2019-TS dtd 29.06.2020	Agreement No.	CEA/ 31 /2020-21	01.07.2020	30.06.2021	Work under progress
Estimated Cost	29,83,000.00																	
Amt. Put to tender	24,65,104.00																	
Value of Contract	24,95,950.00																	
Quoted percentage	1.25% above																	
Name of the Contractor	M/s Coastal Engineering																	
Work Order No	21/16/MTC-II/ 2019-TS dtd 29.06.2020																	
Agreement No.	CEA/ 31 /2020-21																	
9	<p>Removal of garbage / debris inside wharf inside wharf area for the year 2020-21.</p> <table border="1" data-bbox="263 1283 933 1637"> <tr> <td>Estimated Cost</td> <td>15,55,600.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>12,22,178.00</td> </tr> <tr> <td>Value of Contract</td> <td>7,94,810.00</td> </tr> <tr> <td>Quoted percentage</td> <td>34.97% below</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Field Marshall Services</td> </tr> <tr> <td>Work Order No</td> <td>21/21/MTC-II/2020-TS dtd 04.09.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 34 /2020-21</td> </tr> </table>	Estimated Cost	15,55,600.00	Amt. Put to tender	12,22,178.00	Value of Contract	7,94,810.00	Quoted percentage	34.97% below	Name of the Contractor	M/s Field Marshall Services	Work Order No	21/21/MTC-II/2020-TS dtd 04.09.2020	Agreement No.	CEA/ 34 /2020-21	07.09.2020	06.09.2021	Work under progress
Estimated Cost	15,55,600.00																	
Amt. Put to tender	12,22,178.00																	
Value of Contract	7,94,810.00																	
Quoted percentage	34.97% below																	
Name of the Contractor	M/s Field Marshall Services																	
Work Order No	21/21/MTC-II/2020-TS dtd 04.09.2020																	
Agreement No.	CEA/ 34 /2020-21																	

10	<p>Renovation of existing general toilet at Berth No.1, LDO, Fire office and Construction of new ladies toilet block at Oil jetty area inside wharf</p> <table border="1" data-bbox="263 264 933 622"> <tr> <td>Estimated Cost</td> <td>30,27,500.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>23,10,168.36</td> </tr> <tr> <td>Value of Contract</td> <td>19,88,220.00</td> </tr> <tr> <td>Quoted percentage</td> <td>13.94% below</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Surabhi Constructions</td> </tr> <tr> <td>Work Order No</td> <td>22/24/ MTC-II/2019-TS dtd 29.10.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ /2020-21</td> </tr> </table>	Estimated Cost	30,27,500.00	Amt. Put to tender	23,10,168.36	Value of Contract	19,88,220.00	Quoted percentage	13.94% below	Name of the Contractor	M/s Surabhi Constructions	Work Order No	22/24/ MTC-II/2019-TS dtd 29.10.2020	Agreement No.	CEA/ /2020-21	05.11.2020	04.05.2021	
Estimated Cost	30,27,500.00																	
Amt. Put to tender	23,10,168.36																	
Value of Contract	19,88,220.00																	
Quoted percentage	13.94% below																	
Name of the Contractor	M/s Surabhi Constructions																	
Work Order No	22/24/ MTC-II/2019-TS dtd 29.10.2020																	
Agreement No.	CEA/ /2020-21																	
11	<p>Sprinkling of water to the roads, pouring of water to the plants and filling of drinking water to the tanks in and around wharf area for the year 2020-21.</p> <table border="1" data-bbox="263 757 933 1115"> <tr> <td>Estimated Cost</td> <td>39,21,800.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>32,41,135.00</td> </tr> <tr> <td>Value of Contract</td> <td>35,00,425.37</td> </tr> <tr> <td>Quoted percentage</td> <td>8% above</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Mangalore Traders</td> </tr> <tr> <td>Work Order No</td> <td>21/15/MTC-II/2019-TS dtd 01.12.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 45 /2020-21</td> </tr> </table>	Estimated Cost	39,21,800.00	Amt. Put to tender	32,41,135.00	Value of Contract	35,00,425.37	Quoted percentage	8% above	Name of the Contractor	M/s Mangalore Traders	Work Order No	21/15/MTC-II/2019-TS dtd 01.12.2020	Agreement No.	CEA/ 45 /2020-21	02.12. 2020	01.12.2021	Work under progress
Estimated Cost	39,21,800.00																	
Amt. Put to tender	32,41,135.00																	
Value of Contract	35,00,425.37																	
Quoted percentage	8% above																	
Name of the Contractor	M/s Mangalore Traders																	
Work Order No	21/15/MTC-II/2019-TS dtd 01.12.2020																	
Agreement No.	CEA/ 45 /2020-21																	
12	<p>Minor repair and maintenance of wharf structure inside security compound wall for the year 2021-22.</p> <table border="1" data-bbox="263 1205 933 1574"> <tr> <td>Estimated Cost</td> <td>45,49,000.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>35,72,763.55</td> </tr> <tr> <td>Value of Contract</td> <td>32,33,351.01</td> </tr> <tr> <td>Quoted percentage</td> <td>9.5% above</td> </tr> <tr> <td>Name of the Contractor</td> <td>Sri B H Mohammed Sharief</td> </tr> <tr> <td>Work Order No</td> <td>22/54/MTC-II/2020-TS dtd 16.03.2021</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ /2020-21</td> </tr> </table>	Estimated Cost	45,49,000.00	Amt. Put to tender	35,72,763.55	Value of Contract	32,33,351.01	Quoted percentage	9.5% above	Name of the Contractor	Sri B H Mohammed Sharief	Work Order No	22/54/MTC-II/2020-TS dtd 16.03.2021	Agreement No.	CEA/ /2020-21	23.03.2021	22.03.2022	Work under progress
Estimated Cost	45,49,000.00																	
Amt. Put to tender	35,72,763.55																	
Value of Contract	32,33,351.01																	
Quoted percentage	9.5% above																	
Name of the Contractor	Sri B H Mohammed Sharief																	
Work Order No	22/54/MTC-II/2020-TS dtd 16.03.2021																	
Agreement No.	CEA/ /2020-21																	

Head of A/c - 046/581/577				
Sl No	Name of Work	Start Date	End Date	Status
1	Providing and fixing speed breakers inside wharf area	27.02.2021	26.04.2021	
	Estimated Cost	10,01,240.00		
	Amt. Put to tender	7,95,420.50		
	Value of Contract	4,51,000.00		
	Quoted percentage	43.3% below		
	Name of the Contractor	M/s Reflection, UP		
	Work Order No	22/40/MTC-II/ 2020-TS dtd 17.03.2021		
	Agreement No.	CEA/ /2020-21		

Head of A/c - 044/581/862				
Sl No	Name of Work	Start Date	End Date	Status
1	Maintenance of garden at Oil jetty area for the year 2019-20. Part B	20.02.2020	19.02.2021	
	Estimated Cost	16,77,000.00		
	Amt. Put to tender	12,36,429.00		
	Value of Contract	11,49,074.45		
	Quoted percentage	7.07% below		
	Name of the Contractor	M/s Zaira Construction		
	Work Order No	21/13/MTC-II/ 2019-TS dtd 03.02.2020		
	Agreement No.	CEA/ 07 /2020-21		
	Maintenance of garden at Wharf area for the year 2019-20. Part A	07.02.2020	06.02.2021	
	Estimated Cost	17,27,100.00		
	Amt. Put to tender	12,86,625.00		
	Value of Contract	10,86,958.80		
	Quoted percentage	15.52% below		
	Name of the Contractor	M/s Hindustan Construction		
	Work Order No	21/12/MTC-II/ 2019-TS dtd 04.02.2020		
	Agreement No.	CEA/ 08 /2020-21		

**Status of the ongoing works pertaining to Maintenance Division – II
As on 22.03.2021**

Head of A/c - Plan Scheme

Sl No	Name of Work	Start Date	End Date	Status	
1	Construction of approach roads between IOC terminal and SJ Gate outside Custom Bound area	06.02.2019	05.06,2019	Work under progress	
	Estimated Cost				1,30,17,400.00
	Amt. Put to tender				1,01,38,039.00
	Value of Contract				95,74,600.00
	Quoted percentage				5.56% below
	Name of the Contractor				M/s. Seethalaxmi Infra Developers
	Work Order No				17/96/MTC-II/ 2019 - TS dtd. 22.01.2019
	Agreement No.				CEA/05.2019-20
	Providing PQC to Berth No.4 and Crane parking area at Berth No.3 backup area inside wharf area	17.01.2021	16.07.2021	Work under progress	
	Estimated Cost				2,73,27,700.00
	Amt. Put to tender				2,12,83,240.53
	Value of Contract				1,85,07,820.00
	Quoted percentage				13.04% below
	Name of the Contractor				Sri Jagadish V Pai
	Work Order No				22/17/MTC-II/ 2019- TS dtd 02.01.2021
	Agreement No.				CEA/ /2020-21

Head of A/c - Non Plan Scheme				
Sl No	Name of Work	Start Date	End Date	Status
1	Replacement of old M type 500H fender with new M type fender of 800H at Berth No.2 to 4	21.10.2020	20.08.2021	Work under progress
	Estimated Cost	1,97,79,000.00		
	Amt. Put to tender	1,60,80,000.00		
	Value of Contract	1,45,25,639.64		
	Quoted percentage	9.67% below		
	Name of the Contractor	M/s Brahans Polymers		
	Work Order No	21/18/MTC-II/ 2019-TS dtd 06.10.2020		
	Agreement No.	CEA/ /2019-20		

Head of A/c - 044/581/065				
Sl No	Name of Work	Start Date	End Date	Status
1	General conservancy and cleaning of road, road berms, drains, berths, and transit sheds in wharf area for the year 2020-21. Part A	18.05.2020	17.05.2021	Work under progress
	Estimated Cost	19,00,000.00		
	Amt. Put to tender	14,20,475.00		
	Value of Contract	12,93,986.60		
	Quoted percentage	8.9% below		
	Name of the Contractor	Sri S. Sathyanarayana Reddy		
	Work Order No	22/26/MTC-II/ 2019-TS dtd 22.04.2020		
	Agreement No.	CEA/ 10 /2020-21		
2	General conservancy and cleaning of road, road berms, drains, berths, and transit sheds in wharf area for the year 2020-21. Part B	18.05.2020	17.05.2021	Work under progress
	Estimated Cost	15,88,000.00		
	Amt. Put to tender	11,84,083.00		
	Value of Contract	10,29,164.90		
	Quoted percentage	13.08% below		
	Name of the Contractor	Sri S. Sathyanarayana Reddy		
	Work Order No	22/26/MTC-II/ 2019-TS dtd 22.04.2020		
	Agreement No.	CEA/ 11 /2020-21		
3	General conservancy and cleaning of road, road berms, drains, berths, and transit sheds in wharf area for the year 2020-21. Part C	01.05.2020	30.04.2021	Work under progress
	Estimated Cost	10,49,000.00		
	Amt. Put to tender	7,82,806.00		
	Value of Contract	6,22,739.03		
	Quoted percentage	20.45% below		
	Name of the Contractor	M/s Zaira Construction		
	Work Order No	22/26/MTC-II/2019-TS dtd 22.04.2020		
	Agreement No.	CEA/ 18 /2020-21		

4	General conservancy and cleaning of road, road berms, drains, berths, and transit sheds in wharf area for the year 2020-21. Part D	01.05.2020	30.04.2021	Work under progress	
	Estimated Cost				20,28,000.00
	Amt. Put to tender				15,49,711.00
	Value of Contract				12,41,274.20
	Quoted percentage				19.8% below
	Name of the Contractor				M/s Zaira Construction
	Work Order No				22/26/MTC-II/ 2019-TS dtd 22.04.2020
	Agreement No.				CEA/ 19 /2020-21
5	Conservancy of office building and its surroundings inside security compound wall for the year 2020-21 & 2021-22. Part A	01.07.2020	30.06.2022	Work under progress	
	Estimated Cost				58,40,600.00
	Amt. Put to tender				40,88,921.00
	Value of Contract				37,71,079.56
	Quoted percentage				7.7% below
	Name of the Contractor				M/s VRS Manpower
	Work Order No				22/34/MTC-II/ 2019-TS dtd 01.07.2020
	Agreement No.				CEA/ 23 /2020-21
6	Conservancy of office building and its surroundings inside security compound wall for the year 2020-21 & 2021-22. Part B	01.07.2020	30.06.2022	Work under progress	
	Estimated Cost				31,65,580.00
	Amt. Put to tender				23,07,778.00
	Value of Contract				18,49,562.08
	Quoted percentage				19.86% below
	Name of the Contractor				Sri T A Al;iyabba
	Work Order No				21/19/MTC-II/2019-TS dtd 30.06.2020
	Agreement No.				CEA/ 22 /2020-21

7	<p>Maintenance of public toilets on non pay and use basis and up keeping of cruise passenger lounge inside security compound wall for the year 2020-21 & 2021-22.</p> <table border="1" data-bbox="263 297 933 656"> <tr> <td>Estimated Cost</td> <td>57,36,400.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>41,85,016.00</td> </tr> <tr> <td>Value of Contract</td> <td>33,42,174.88</td> </tr> <tr> <td>Quoted percentage</td> <td>20.14% below</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Field Marshall Services</td> </tr> <tr> <td>Work Order No</td> <td>22/39/MTC-II/ 2020-TS dtd 17.08.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 28 /2020-21</td> </tr> </table>	Estimated Cost	57,36,400.00	Amt. Put to tender	41,85,016.00	Value of Contract	33,42,174.88	Quoted percentage	20.14% below	Name of the Contractor	M/s Field Marshall Services	Work Order No	22/39/MTC-II/ 2020-TS dtd 17.08.2020	Agreement No.	CEA/ 28 /2020-21	21.08.2020	20.08.2022	Work under progress
Estimated Cost	57,36,400.00																	
Amt. Put to tender	41,85,016.00																	
Value of Contract	33,42,174.88																	
Quoted percentage	20.14% below																	
Name of the Contractor	M/s Field Marshall Services																	
Work Order No	22/39/MTC-II/ 2020-TS dtd 17.08.2020																	
Agreement No.	CEA/ 28 /2020-21																	
8	<p>Annual maintenance of fenders, mooring ladders, bollards, roof trusses, roofing sheets and rolling shutters of buildings inside security compound wall for the year 2020-21.</p> <table border="1" data-bbox="263 828 933 1187"> <tr> <td>Estimated Cost</td> <td>29,83,000.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>24,65,104.00</td> </tr> <tr> <td>Value of Contract</td> <td>24,95,950.00</td> </tr> <tr> <td>Quoted percentage</td> <td>1.25% above</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Coastal Engineering</td> </tr> <tr> <td>Work Order No</td> <td>21/16/MTC-II/ 2019-TS dtd 29.06.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 31 /2020-21</td> </tr> </table>	Estimated Cost	29,83,000.00	Amt. Put to tender	24,65,104.00	Value of Contract	24,95,950.00	Quoted percentage	1.25% above	Name of the Contractor	M/s Coastal Engineering	Work Order No	21/16/MTC-II/ 2019-TS dtd 29.06.2020	Agreement No.	CEA/ 31 /2020-21	01.07.2020	30.06.2021	Work under progress
Estimated Cost	29,83,000.00																	
Amt. Put to tender	24,65,104.00																	
Value of Contract	24,95,950.00																	
Quoted percentage	1.25% above																	
Name of the Contractor	M/s Coastal Engineering																	
Work Order No	21/16/MTC-II/ 2019-TS dtd 29.06.2020																	
Agreement No.	CEA/ 31 /2020-21																	
9	<p>Removal of garbage / debris inside wharf inside wharf area for the year 2020-21.</p> <table border="1" data-bbox="263 1283 933 1641"> <tr> <td>Estimated Cost</td> <td>15,55,600.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>12,22,178.00</td> </tr> <tr> <td>Value of Contract</td> <td>7,94,810.00</td> </tr> <tr> <td>Quoted percentage</td> <td>34.97% below</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Field Marshall Services</td> </tr> <tr> <td>Work Order No</td> <td>21/21/MTC-II/2020-TS dtd 04.09.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 34 /2020-21</td> </tr> </table>	Estimated Cost	15,55,600.00	Amt. Put to tender	12,22,178.00	Value of Contract	7,94,810.00	Quoted percentage	34.97% below	Name of the Contractor	M/s Field Marshall Services	Work Order No	21/21/MTC-II/2020-TS dtd 04.09.2020	Agreement No.	CEA/ 34 /2020-21	07.09.2020	06.09.2021	Work under progress
Estimated Cost	15,55,600.00																	
Amt. Put to tender	12,22,178.00																	
Value of Contract	7,94,810.00																	
Quoted percentage	34.97% below																	
Name of the Contractor	M/s Field Marshall Services																	
Work Order No	21/21/MTC-II/2020-TS dtd 04.09.2020																	
Agreement No.	CEA/ 34 /2020-21																	

10	<p>Renovation of existing general toilet at Berth No.1, LDO, Fire office and Construction of new ladies toilet block at Oil jetty area inside wharf</p> <table border="1" data-bbox="263 264 933 622"> <tr> <td>Estimated Cost</td> <td>30,27,500.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>23,10,168.36</td> </tr> <tr> <td>Value of Contract</td> <td>19,88,220.00</td> </tr> <tr> <td>Quoted percentage</td> <td>13.94% below</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Surabhi Constructions</td> </tr> <tr> <td>Work Order No</td> <td>22/24/ MTC-II/2019-TS dtd 29.10.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ /2020-21</td> </tr> </table>	Estimated Cost	30,27,500.00	Amt. Put to tender	23,10,168.36	Value of Contract	19,88,220.00	Quoted percentage	13.94% below	Name of the Contractor	M/s Surabhi Constructions	Work Order No	22/24/ MTC-II/2019-TS dtd 29.10.2020	Agreement No.	CEA/ /2020-21	05.11.2020	04.05.2021	
Estimated Cost	30,27,500.00																	
Amt. Put to tender	23,10,168.36																	
Value of Contract	19,88,220.00																	
Quoted percentage	13.94% below																	
Name of the Contractor	M/s Surabhi Constructions																	
Work Order No	22/24/ MTC-II/2019-TS dtd 29.10.2020																	
Agreement No.	CEA/ /2020-21																	
11	<p>Sprinkling of water to the roads, pouring of water to the plants and filling of drinking water to the tanks in and around wharf area for the year 2020-21.</p> <table border="1" data-bbox="263 757 933 1115"> <tr> <td>Estimated Cost</td> <td>39,21,800.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>32,41,135.00</td> </tr> <tr> <td>Value of Contract</td> <td>35,00,425.37</td> </tr> <tr> <td>Quoted percentage</td> <td>8% above</td> </tr> <tr> <td>Name of the Contractor</td> <td>M/s Mangalore Traders</td> </tr> <tr> <td>Work Order No</td> <td>21/15/MTC-II/2019-TS dtd 01.12.2020</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ 45 /2020-21</td> </tr> </table>	Estimated Cost	39,21,800.00	Amt. Put to tender	32,41,135.00	Value of Contract	35,00,425.37	Quoted percentage	8% above	Name of the Contractor	M/s Mangalore Traders	Work Order No	21/15/MTC-II/2019-TS dtd 01.12.2020	Agreement No.	CEA/ 45 /2020-21	02.12. 2020	01.12.2021	Work under progress
Estimated Cost	39,21,800.00																	
Amt. Put to tender	32,41,135.00																	
Value of Contract	35,00,425.37																	
Quoted percentage	8% above																	
Name of the Contractor	M/s Mangalore Traders																	
Work Order No	21/15/MTC-II/2019-TS dtd 01.12.2020																	
Agreement No.	CEA/ 45 /2020-21																	
12	<p>Minor repair and maintenance of wharf structure inside security compound wall for the year 2021-22.</p> <table border="1" data-bbox="263 1205 933 1574"> <tr> <td>Estimated Cost</td> <td>45,49,000.00</td> </tr> <tr> <td>Amt. Put to tender</td> <td>35,72,763.55</td> </tr> <tr> <td>Value of Contract</td> <td>32,33,351.01</td> </tr> <tr> <td>Quoted percentage</td> <td>9.5% above</td> </tr> <tr> <td>Name of the Contractor</td> <td>Sri B H Mohammed Sharief</td> </tr> <tr> <td>Work Order No</td> <td>22/54/MTC-II/2020-TS dtd 16.03.2021</td> </tr> <tr> <td>Agreement No.</td> <td>CEA/ /2020-21</td> </tr> </table>	Estimated Cost	45,49,000.00	Amt. Put to tender	35,72,763.55	Value of Contract	32,33,351.01	Quoted percentage	9.5% above	Name of the Contractor	Sri B H Mohammed Sharief	Work Order No	22/54/MTC-II/2020-TS dtd 16.03.2021	Agreement No.	CEA/ /2020-21	23.03.2021	22.03.2022	Work under progress
Estimated Cost	45,49,000.00																	
Amt. Put to tender	35,72,763.55																	
Value of Contract	32,33,351.01																	
Quoted percentage	9.5% above																	
Name of the Contractor	Sri B H Mohammed Sharief																	
Work Order No	22/54/MTC-II/2020-TS dtd 16.03.2021																	
Agreement No.	CEA/ /2020-21																	

Head of A/c - 046/581/577				
Sl No	Name of Work	Start Date	End Date	Status
1	Providing and fixing speed breakers inside wharf area	27.02.2021	26.04.2021	
	Estimated Cost	10,01,240.00		
	Amt. Put to tender	7,95,420.50		
	Value of Contract	4,51,000.00		
	Quoted percentage	43.3% below		
	Name of the Contractor	M/s Reflection, UP		
	Work Order No	22/40/MTC-II/ 2020-TS dtd 17.03.2021		
	Agreement No.	CEA/ /2020-21		

Head of A/c - 044/581/862				
Sl No	Name of Work	Start Date	End Date	Status
1	Maintenance of garden at Oil jetty area for the year 2019-20. Part B	20.02.2020	19.02.2021	
	Estimated Cost	16,77,000.00		
	Amt. Put to tender	12,36,429.00		
	Value of Contract	11,49,074.45		
	Quoted percentage	7.07% below		
	Name of the Contractor	M/s Zaira Construction		
	Work Order No	21/13/MTC-II/ 2019-TS dtd 03.02.2020		
	Agreement No.	CEA/ 07 /2020-21		
	Maintenance of garden at Wharf area for the year 2019-20. Part A	07.02.2020	06.02.2021	
	Estimated Cost	17,27,100.00		
	Amt. Put to tender	12,86,625.00		
	Value of Contract	10,86,958.80		
	Quoted percentage	15.52% below		
	Name of the Contractor	M/s Hindustan Construction		
	Work Order No	21/12/MTC-II/ 2019-TS dtd 04.02.2020		
	Agreement No.	CEA/ 08 /2020-21		