

CIVIL ENGINEERING DEPARTMENT

MARINE WORKS DIVISION

ONGOING WORKS

| Sl No | Nature of work | Start Date | End Date | Status |
|--------------|--|-------------------|--|---------------------------------|
| 1. | <p>Development of Truck parking near KK Gate adjacent to existing Toilet Block.</p> <p>Estimated Cost : Rs. 34547000 Amount put to : Rs. 26905357 Tender Value of Contract : Rs. 2,00,63,350.00 Percentage(Above/Below) : 25.43% below Name of Contractor :M/s. Dix Engineering Project Services Pvt. Ltd. Work Order No. :No.2/276/CIVIL/Mtc.I/2018-TS dtd. 01.06.2019 Agreement No. : CEA/27/2019-20</p> | 16.07.2019 | 15.03.2020 extended up to 30.06.2021 | Work completed on 12.06.2021 |
| 3 | <p>Post Monsoon Maintenance Dredging at New Mangalore Port for the year 2020-21, 2021-22 and 2022-23.</p> <p>Estimated Cost : Rs. 1,35,69,00,000/- Amount put to : Rs.1,12,14,01,548/- Tender Value of Contract Rs. 1,11,22,18,500/- (Excluding GST) Percentage(Above/Below) : 0.81% below Name of Contractor : M/s. Dredging Corporation of India Ltd., Dredge House, Port Area, Visakhapatnam- 530 001, Work Order No. : W.O.No.14/1/MDG/EE(MW)/2020-21/TS Agreement No. : CEA/29/2020-21</p> | 01.10.2021 | Post Monsoon dredging - 120 days commencing from 1 st of October each year. | Work is under progress |

| | | | | |
|----|--|------------|---|------------------------|
| 5. | <p>Development of additional Truck Parking area on north side of Existing truck parking area.</p> <p>Estimated Cost : Rs. 3,03,00,000/- Amount put to Tender : Rs. 2,35,92,335/-</p> <p>Value of Contract Rs. 1,89,13,975.37 (Excluding GST)</p> <p>Percentage(Above/ Below) : 19.83% below</p> <p>Name of Contractor : M/s. Nithin Enterprises Engineers & Contractors Gurudev Towers, Kavoov, Mangalore - 575 015</p> <p>Work Order No. : W.O.No. 2/6/GNL/EBL1/2020 dated 26.07.2021.</p> <p>Agreement No. : Under progress</p> | 10.08.2021 | 10 months (including monsoon) ie., from 10.08.2021 to 09.06.2022. | Work is under progress |
| 6. | <p>Construction of rest rooms, toilet and office building in truck parking area near KK gate</p> <p>Estimated Cost : Rs. 40,60,900/- Amount put to Tender : Rs. 31,74,731/-</p> <p>Value of Contract : Rs. 26,97,251.61</p> <p>Percentage(Above/ Below) : 15.04% below</p> <p>Name of Contractor : M/s. Nithin Enterprises Engineers & Contractors Gurudev Towers, Kavoov, Mangalore - 575 015</p> <p>Work Order No. : 14/2/CRR/EE(MW)/2020-21 /TS dated 24.08.2021 dtd. 08.09.2020.</p> <p>Agreement No. : Under progress</p> | 31.08.2021 | 6 (Six) Months including monsoon which will be reckoned from 31.08.2021 and date of completion is 02.03.2022. | Work under progress. |