

On going works of Maintenance Division - I						
SL. NO	NAME OF WORK	CONTRACTOR	AGT. AMT.	FROM	TO	REMARKS
1	Conservancy of roads, berms and drains outside the security compound wall, West of NH-66 for the year 2019-20 Part-A (NH.66 to Railway track)	S. Sathyanarayan Reddy	1,834,684.60	2/10/2020	2/9/2021	Under progress
2	Conservancy of roads, berms and drains outside the security compound wall, West of NH-66 for the year 2019-120 Part-B (Railway track to Meenakaliya road)	M/s. Moon Light Enterprises	1,662,986.40	2/17/2020	2/16/2021	Under progress
3	Pot hole filling and maintenance of Platforms and connected roads in the marshalling yard for the year 2019-20	T. A. Aliyabba	1,053,975.00	1/13/2020	1/12/2021	Under progress
4	Maintenance of railway track in the Marshalling yard and wharf for the year 2018-19 & 2019-20	Jolly Mathew	6,975,700.00	01.12.2018	30.11.2020	Under progress
5	Providing Pavement Quality Concrete to the beach road from from NH-66 to Old CISF Barrack	M/s. Dix Engineering Project Services Pvt. Ltd	2,61,69,635/-`	5/25/2019	5/24/2020	Extended up to 24.07.2020
6	Construction of RCC drains for Road No 1 and 6 in the Marshalling yard	M/s BRM Projects and Engineers Pvt.Ltd	4,985,595.00	1/20/2020	6/19/2020	Under progress
7	Renovation and modification to the entrance of Administrative Building and granite flooring to ground and first floor verandah of Annexure Block	M/s. Dsouza Electricala	2,497,365.00	2/10/2020	10/9/2020	Under progress

8	Conservancy of roads, drains and public places in the Staff colony for the year 2020-21 & 2021-22-Part -A South Wing	P.S.Sasidharan	1,775,360.00	5/18/2020	5/17/2022	Under progress
9	Conservancy of roads, drains and public places in the Staff colony for the year 2020-21 & 2021-22 Part-B North Wing	Sri.T.A.Aliyabba	1,912,553.80	6/8/2018	6/7/2022	Under progress
10	Operating and maintainance of water supply system outside the security compound wall at NMPT for the year 2020-21	VRS Manpower & Security Consultants	3,503,040.00	5/16/2020	15.05.2021	Under progress
11	Maintenance of garden at Harbour House & Port House, Nursery, children park, 9th street garden, ABC garden, Devarakatte garden, JNC garden and other non residential areas and watering to the plants by water tanker for the Plantation at Colony for the year 2020-21 & 2021-22	M/S,Hindustan Construction	9,240,320.00	01.05.2020	30.04.2022	Under progress
12	Maintenance of Garden at AO Building, Dy Cos premises, Ambedkar Park & Officers club garden for the year 2020-21 & 2021-22	VRS Manpower & Security Consultants	4,981,260.00	4/23/2020	4/22/2022	Under progress
13	Removal of Garbages from the staff colony, CISF colony, and RCHW colony for the year 2019-20	Hindustan Construction	2,151,260.00	7/23/2019	7/22/2020	Under progress

14	Conservancy of Port Trust hospital & its premises for the year 2018-19	G.J.Construction	1,592,128.12	7/8/2018	7/7/2020	Under progress
----	--	------------------	--------------	----------	----------	----------------