

Projects for Award in 2021-22

June, 2021

Sl. No.	Name of the Project	Investment (Rs. Crores)	Capacity (MTPA)	Status of SFC/PIB/DIB/PPAC	Status
New Mangalore Port					
20	SITC of Face Recognition Attendance System	0.34	-	-	LoA issued on 01.07.2021.
21	Supply and Installation of Thermal cameras	0.22	-	-	LoA issued on 21.04.2021
22	Replacement of LT Over Head Lines by UG cables at NMPT Colony	0.30	-	-	LoA issued on 17.05.2021
23	Supply and Installation of Street lights for Thannirbhavi Road	0.62	-	-	LoA issued on 17.05.2021
24	Supply and Installation of Street lights for KK Gate Road	0.46	-	-	Tender (Technical Bids) under evaluation
25	Supply and Installation of CCTV cameras for Beach Road, AO Building Road and Godown area	1.12	-	-	Estimate under progress
26	Construction of Electrical substation building and conversion of outdoor structure to indoor substation at NMPT Colony	2.90	-	-	Estimate clubbing Civil & Electrical works approved – Tenders invited.
27	Development of Fishing Harbour at Kulai, Mangalore, D.K – Contract Package-1 – Construction of Breakwater	196.51	-	Approved by the Project Sanctioning Committee (PSC) of Ministry on 23.03.2018	Tenders for Construction of Fishing Harbour clubbing all packages have been invited on EPC mode. The tenders were opened online on 23.02.2021. Four Bids received. The Technical Bids were opened and after evaluation, it was found that two bids were technically

					<p>responsive. Approval of the Port Trust Board was accorded to Technically Qualify the two firms and to open their Price Bids. The price bids of the two pre-qualified bidders were opened on 03.04.2021. M/s. SAPL & GCC JV is the L-1 bidder at a quoted price of Rs. 147.00 Crore.</p> <p>Since one of the disqualified bidder represented to the Ministry, a committee has been constituted on 15.4.2021 to investigate into alleged irregularities with timeframe of one month to submit the report. The Committee sought clarification, which has been forwarded on 28.05.2021.</p> <p>The Committee Report is awaited for taking further course of action.</p>
28	Entrance gate at New Mangalore Port	3.94	-	-	Work order has been issued to M/s. DivyaRoopa Infracon Pvt. Ltd., Mangalore at an evaluated amount of Rs. 3,22,44,896.11 vide W.O. No. 22/23/Mtc. 11/2019-TS, 25.03.2021. Date of commencement is 09.04.2021.
29	Renovation of Transit Shed No. 1 near Berth No. 2 inside wharf area	3.73	-	-	Work order has been issued to M/s. ShankarFab, Udupi at an evaluated amount of Rs. 2,61,97,445.01 vide W.O. dtd. 31.05.2021. Date of Commencement is 14.06.2021.
TOTAL		210.14	-		

Projects for Completion in 2021-22

June, 2021

Sl. No.	Name of the Project	Investment (Rs. Crores)	Capacity (MTPA)	Status
New Mangalore Port				
13	Mechanization of Berth No. 14 for handling container and other cargo on DBFOT basis at NMPT under PPP mode	127.46 (Phase 1)	4.23	Concession Agreement signed with M/s. JSW Mangalore Container Terminal Pvt. Ltd. Construction phase commenced w.e.f. 01.01.2021. The Concessionaire vide letter dtd. 15.05.2021 has requested to extend the timeline for construction period due to prevailing situation of COVID-19. The same is under review by NMPT.
14	Entrance gate at New Mangalore Port	3.94	-	Work' order has been issued to M/s. Divya Roopa Infracon Pvt. Ltd., Mangalore at an evaluated amount of Rs. 3,22,44,896.11 vide W.O. No. 22/23/Mtc.II/2019-TS, Date of commencement is 09.04.2021.
15	SITC of Face Recognition Attendance System	0.34	-	LoA issued on 01.07.2021.
16	Supply and Installation of Thermal cameras	0.22	-	LoA issued on 21.04.2021
17	Replacement of LT Over Head Lines by UG cables at NMPT Colony	0.30	-	LoA issued on 17.05.2021
18	Supply and Installation of Street lights for Thannirbhavi Road	0.62	-	LoA issued on 17.05.2021
19	Supply and Installation of Street lights for KK Gate Road	0.46	-	Tender (Technical Bids) under evaluation
20	Supply and Installation of CCTV cameras for Beach Road, AO Building Road and Godown area	1.12	-	Estimate under progress
TOTAL		134.46	4.23	