

CIVIL ENGINEERING DEPARTMENT

MARINE WORKS DIVISION

ONGOING WORKS

SI No	Nature of work	Start Date	End Date	Status
1	<p>Project Management Consultancy Services for Development of Fishing Harbor at Kulai, Mangalore.</p> <p>Estimated Cost : Amount put to Tender : Value of Contract : Rs. 4,32,00,000/- Percentage (Above/ Below) : Name of Contractor :M/s. L&T Infrastructure Engineering Limited Work Order No. :5/31/CJMF/CE(C)/2018-19/TS dtd: 10.08.2018 Agreement No. : CEA/45/2018-19</p>	17.08.2018	17.11.2022	Under Progress.
2.	<p>Development of Truck parking near KK Gate adjacent to existing Toilet Block.</p> <p>Estimated Cost : Rs. 34547000 Amount put to Tender : Rs. 26905357 Value of Contract : Rs. 2,00,63,350.00 Percentage(Above/ Below) : 25.43% below Name of Contractor :M/s. Dix Engineering Project Services Pvt. Ltd. Work Order No. :No.2/276/CIVIL/Mtc.l/2018-TS dtd. 01.06.2019 Agreement No. : CEA/27/2019-20</p>	16.07.2019	15.03.2020 extended up to 30.06.2021	Work completed substantially
3.	<p>Construction of PQC Road Around Two No's of Covered Storage Sheds outside the Security compound wall near Godown No.33 and 34 at N.M.P.</p> <p>Estimated Cost : Rs.2,29,88,100.00 Amount put to Tender : Rs. 1,79,03,449.00 Value of Contract : Rs. 1599245.00 Percentage(Above/ Below) : 10.69% below Name of Contractor : M/s. Seethalaxmi Infra Developers, #1-134,Sindhu, 1st floor, Old MBC Road, NH-66 Link road, Kaup, Udupi Dist-574 106.</p>	04.09.2020	03.03.2021 extended up to 31.08.2021	Work Under Progress.

	<p>Work Order No. :8/1/SHED PQC/2019-TS dtd. 20.08.2020.</p> <p>Agreement No. : CEA/33/2020-21</p>			
4	<p>Post Monsoon Maintenance Dredging at New Mangalore Port for the year 2020-21, 2021-22 and 2022-23.</p> <p>Estimated Cost : Rs. 1,35,69,00,000/- Amount put to Tender : Rs.1,12,14,01,548/-</p> <p>Value of Contract Rs. 1,11,22,18,500/- (Excluding GST)</p> <p>Percentage(Above/ Below) : 0.81% below</p> <p>Name of Contractor : M/s. Dredging Corporation of India Ltd., Dredge House, Port Area, Visakhapatnam- 530 001,</p> <p>Work Order No. : W.O.No.14/1/MDG/ EE(MW)/2020-21/TS</p> <p>Agreement No. : CEA/29/2020-21</p>	01.10.2020	<p>Post Monsoon dredging - 120 days commencing from 1st of October each year. Expected date of completion 31.03.2021</p>	Work is completed.