## **CIVIL ENGINEERING DEPARTMENT**

## MARINE WORKS DIVISION ONGOING WORKS

CI	Nation	e of work	Chart Data	Fred Data	Chahua
SI No	Nature	e or work	Start Date	End Date	Status
1	_	Consultancy Services for larbor at Kulai, Mangalore. : : Rs. 4,32,00,000/- : :M/s. L&T Infrastructure Engineering Limited :5/31/CJMF/CE(C)/2018- 19/TS dtd: 10.08.2018 : CEA/45/2018-19	17.08.2018	17.11.2022	Under Progress.
2.		: Rs. 34547000 : Rs. 26905357 : Rs. 2,00,63,350.00 : 25.43% below :M/s. Dix Engineering Project Services Pvt. Ltd. :No.2/276/CIVIL/Mtc.I/ 2018-TS dtd. 01.06.2019 : CEA/27/2019-20	16.07.2019	15.03.2020, Expected date of completion Jan 2021	Under Progress.
3.	, ,	estigation for development argo Ro-Ro Berth No.17 at  : Rs.4799400  : Rs.3796950  : Rs. 28,56,600.00  : 24.77% below  : M/s. Velciti Consulting Engineers Pvt. Ltd., Chennai  :2/1/DDGB/RO-RO/(B-	13.12.2019	12.04.2020. Expected date of completion Feb 2021.	Under Progress.

	Agreement No.	17)/SSI/EE(MW)/2018- 19/TS dtd. 06.12.2019 : CEA/40/2019-20			
4.	Covered Storage Sheet compound wall near Content N.M.P. Estimated Cost Amount put to Tender Value of Contract	: Rs. 1599245.00	у	0 03.03.2021	Work under progress.
	Percentage(Above/ Below) Name of Contractor	: M/s. Seethalaxmi Infr Developers, #1 134,Sindhu, 1 <sup>st</sup> floor, Ol MBC Road, NH-66 Lin road, Kaup, Udupi Dist 574 106.	 d k		
	Work Order No.	:8/1/SHED PQC/2019-T dtd. 20.08.2020.	S		
	Agreement No.	:CEA/33/2020-21			
5.	Mangalore Port for the and 2022-23.  Estimated Cost	: Rs. 1,35,69,00,000/- : Rs. 1,35,69,00,000/- : Rs.1,12,14,01,548/- : Rs. 1,11,22,18,500/- (Excluding GST) : 0.81% below : M/s. Dredging Corporation of India Ltd., Dredge House, Port Area, Visakhapatnam- 530 001,	01.10.2020	Post Monsoon dredging - 120 days commencing from 1 <sup>st</sup> of October each year.	Work is under progress.
	Work Order No. :	W.O.No.14/1/MDG/ EE(MW)/2020-21/TS		dtd. 08.09.2020.	
	Agreement No. :	CEA/29/2020-21			