

Statement showing the progress of original works for the month of December 2021. [Electrical Dvn. - Mechanical Engg.Dptt.]

SL. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates applicable	Agreement No:	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Rate Contract for Supplying & Replacement of Conventional Light Fittings of High Masts with LED light fittings for two Years	82,80,000/-	42,96,000/-	-48.10%	CMEA-13/2020-21 dtd.28.12.20	M/s. KRIPA Electronics INDIA Pvt. Ltd., Mumbai.	14.12.2020	13.12.2022	Work completed	Sri. SB.Diggavi-EE(E)II, Sri.Prakash Shetty-AE(E), Yogish-AE(E)	
2	Supply, Installation, Testing & Commissioning of Integrated Face Recognition based Biometric Attendance System including Comprehensive Maintenance Contract for the period of 4 years & deployment of 01 No. Manpower	3386070/-	2581190/-	-23.77%	CMEA-12/2021-22 dtd.14.07.2021	M/s.Mantra Softech (India) Pvt. Ltd., Ahmedabad	01.07.2021	31.08.2021	Work under progress	Sri.V. Mahalingam-EE(E), Sri.Arun Kailash-AE(E)	
3	Replacement of Shore Supply Panel and allied works near Berth No.4 at Wharf	7,39,300/-	5,95,440/-	-19.50%	CMEA-16/2021-22 dtd.28.09.2021	M/s.Raaj Power Solutions & Facilities, Kodikere-Kulai, Mangaluru	22.09.2021	21.12.2021	Work under progress	Sri. SB.Diggavi-EE(E)II, Sri.Prakash Shetty-AE(E), Yogish-AE(E)	

4	Replacement of old corroded feeder pillars and painting of feeder pillars at NMPT Colony Area	15,20,000/-	12,09,275/-	-20.44%	CMEA-18/ 2021-22 dtd.09.10.2021	M/s.J.C. Electricals, Kundapura	08.10.2021	03.01.2022	Work under progress	Sri.V.Mahalingam- EE(E)I, Sri.Jagadeesh - AE(E)	
5	Providing Power Supply and electrification to the Rest Room, Toilet Block and Office Building at Truck Terminal Parking Area near KK Gate at Beach Road	2,22,819/-	1,84,884/-	-17.00%	CMEA-20/ 2021-22 dtd.24.11.2021	M/s.Raaj Power Solutions and Facilities, Mangalore- 575019	09.11.2021	08.01.2022	Work under progress	Sri.V.Mahalingam- EE(E)I, Sri.Jagadeesh - AE(E)	
6	Electrification to the Guest Rooms at JNC Hall NMPT	4,64,040/-	4,09,753/-	-11.69%	CMEA-22/ 2021-22 dtd.08.12.2021	M/s. Raaj Power Solutions and Facilities, Mangalore-19	30.11.2021	29.01.2022	Work under progress	Sri.V.Mahalingam- EE(E)I, Sri.Jagadeesh - AE(E)	

Sd/-
AE(E)TSII

Sd/-
AE(E)TSI

Sd/-
EE(E)II

Sd/-
EE(E)I

Sd/-
SE(E)