

Statement showing the progress of original works for the month of February 2022. [Electrical Dvn. - Mechanical Engg.Dppt.]

| SL. No | Name of the work and location | Estimated cost (Rs.) | Tender cost (Rs.) | % above/ below Schedule rates applicable | Agreement No: | Agency | Date of commencement | Date of completion As per order | Physical progress of work | Name of the officer | Remarks |
|--------|---|----------------------|-------------------|--|-----------------------------------|---|----------------------|---------------------------------|---------------------------|---|---------|
| 1 | Replacement of Shore Supply Panel and allied works near Berth No.4 at Wharf | 7,39,300/- | 5,95,440/- | -19.50% | CMEA-16/2021-22 dtd.28.09.2021 | M/s.Raaj Power Solutions & Facilities, Kodikere-Kulai, Mangaluru | 22.09.2021 | 21.12.2021 | Work under progress | Sri. SB.Diggavi-EE(E)II, Sri.Prakash Shetty-AE(E), Yogish-AE(E) | |
| 2 | Providing Power Supply and electrification to the Rest Room, Toilet Block and Office Building at Truck Terminal Parking Area near KK Gate at Beach Road | 2,22,819/- | 1,84,884/- | -17.00% | CMEA-20/2021-22 dtd.24.11.2021 | M/s.Raaj Power Solutions and Facilities, Mangalore-575019 | 09.11.2021 | 08.01.2022 | Work under progress | Sri.V.Mahalingam-EE(E)I, Sri.Praveenkumar - AE(E), Sri.Arun Kailash- AE(E) | |
| 3 | Electrification to the Guest Rooms at JNC Hall NMPT | 4,64,040/- | 4,09,753/- | -11.69% | CMEA-22/2021-22 dtd.08.12.2021 | M/s.Raaj Power Solutions and Facilities, Mangalore-19 | 30.11.2021 | 29.01.2022 | Work under progress | Sri.V.Mahalingam-EE(E)I, Sri.Jagadeesh - AE(E) | |
| 4 | Providing Electrification to the renovated Transit Shed No.1 at Berth No.2 | 11,99,000/- | 9,83,860/- | -17.90% | CMEA-23/2021-22 dtd.05.01.2022 | M/s.Anugraha Power Services, 2nd Floor, Commerce Centre, Kulur, Mangaluru | 28.12.2021 | 27.03.2022 | Work under progress | Sri. SB.Diggavi-EE(E)II, Sri. Yogish-AE(E) | |

| | | | | | | | | | | | |
|---|---|---------------|--------------|---------|-----------------------------------|---|------------|------------|---------------------------------------|--|--|
| 5 | Supply, installation, testing and commissioning of CCTV camera and allied works at NMPT premises including Non-comprehensive maintenance contract for 3 years | 89,57,640/- | 86,61,947/- | -3.30% | CMEA-26/2021-22 dtd.17.01.2022 | M/s. Raman CompuIT Solutions Pvt. Ltd., #876/C, JLB Road, Near RTO Circle, Lakshmipuram, Mysore - 57004 | 29.12.2021 | 28.04.2022 | Work under progress | Sri.V. Mahalingam-EE(E), Sri.Arun Kailash-AE(E) | |
| 6 | Construction of Electrical Substation building & conversion of Out door Structure to indoor substation at NMPT Colony | 289,18,503 /- | 261,97,272/- | -9.40% | CMEA-28/2021-22 dtd.21.01.2022 | M/s.DQBYDT Pvt.Ltd, Plot No 13, Shakti Khand-III, Indirapuram, Ghaziabad-201014 UP | 04.01.2022 | 03.01.2023 | Agreement executed, Work yet to start | Sri.V.Mahalingam-EE(E)I, Sri.Jagadeesh - AE(E) | |
| 7 | Supply, Installation, Testing & Commissioning of 500KVA DG Set at Administrative Building & allied works | 37,74,624/- | 46,05,734/- | -18.04% | CMEA-27/2021-22 dtd.19.01.2022 | M/s. Sri Skanda Consultancy Kodialbail Mangaluru | 07.01.2022 | 06.04.2022 | Work under progress | Sri.V. Mahalingam-EE(E), Sri.Arun Kailash-AE(E) | |
| 8 | Providing illumination to northern break water road and providing LT UG Cable in place of old High Mast tower at Railway Marshalling Yard | 23,97,785/- | 27,26,252/- | -12.04% | CMEA-29/2021-22 dtd.01.02.2022 | M/s. Precision Electrical Works, Mangaluru | 19.01.2022 | 18.04.2022 | Agreement executed, Work yet to start | Sri.V. Mahalingam-EE(E), Sri.Arun Kailash-AE(E) | |

Sd/-
AE(E)TSII

Sd/-
AE(E)TSI

Sd/-
EE(E)II

Sd/-
EE(E)I

Sd/-
SE(E)