

Statement showing the progress of original works for the month of November 2021. [Electrical Dvn. - Mechanical Engg.Dppt.]

SL. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates applicable	Agreement No:	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Rate Contract for Supplying & Replacement of Conventional Light Fittings of High Masts with LED light fittings for two Years	82,80,000/-	42,96,000/-	-48.10%	CMEA-13/2020-21 dtd.28.12.20	M/s. KRIPA Electronics INDIA Pvt. Ltd., Mumbai.	14.12.2020	13.12.2022	Work under progress	Sri. SB.Diggavi-EE(E)II, Sri.Prakash Shetty-AE(E), Yogish-AE(E)	
2	Supply, Installation, Testing and Commissioning of LED Street Lights to Tannirbhavi Road	8288000/-	62,17,658/-	-24.98%	CMEA-06/2021-22 dtd.04.06.21	Sri Skanda Consultancy Kodialbail Mangaluru	17.05.2021	16.10.2021	Work Completed	Sri. SB.Diggavi - EE(E)II, Sri.Prakash Shetty - AE(E), Sri. Yogish-AE(E)	
3	Replacement of LT Over Head Lines by UG cables at NMPT Colony	4008161/-	30,08,205/-	-24.90%	CMEA-07/2021-22 dtd.04.06.21	Sri Skanda Consultancy Kodialbail Mangaluru	21.05.2021	16.08.2021	Work Completed	Sri.V.Mahalingam-EE(E)I, Sri.Jagadeesh - AE(E)	
4	Supply, Installation, Testing & Commissioning of Integrated Face Recognition based Biometric Attendance System including Comprehensive Maintenance Contract for the period of 4 years & deployment of 01 No. Manpower	3386070/-	2581190/-	-23.77%	CMEA-12/2021-22 dtd.14.07.2021	M/s.Mantra Softech (India) Pvt. Ltd., Ahmedabad	01.07.2021	31.08.2021	Work under progress	Sri.V. Mahalingam-EE(E), Sri.Arun Kailash-AE(E)	

5	SITC of Street lights from KK gate to Baikampady Road connecting to NH - 66	46,15,263/-	36,37,970/-	-21.17%	CMEA-15/2021-22 dtd.21.07.2021	M/s.Anugraha Power Services, Kulur, Mangaluru	12.08.2021	08.11.2021	Work under progress	Sri.V. Mahalingam-EE(E), Sri.Arun Kailash-AE(E)	5
6	Replacement of Shore Supply Panel and allied works near Berth No.4 at Wharf	7,39,300/-	5,95,440/-	-19.50%	CMEA-16/2021-22 dtd.28.09.2021	M/s.Raaj Power Solutions & Facilities, Kodikere-Kulai, Mangaluru	22.09.2021	21.12.2021	Work under progress	Sri. SB.Diggavi-EE(E)II, Sri.Prakash Shetty-AE(E), Yogish-AE(E)	6
7	Replacement of old corroded feeder pillars and painting of feeder pillars at NMPT Colony Area	15,20,000/-	12,09,275/-	-20.44%	CMEA-18/2021-22 dtd.09.10.2021	M/s.J.C. Electricals, Kundapura	08.10.2021	03.01.2022	Work under progress	Sri.V.Mahalingam-EE(E)I, Sri.Jagadeesh - AE(E)	7

Sd/-
AE(E)TSII

Sd/-
AE(E)TSI

Sd/-
EE(E)II

Sd/-
EE(E)I

Sd/-
SE(E)