

Statement showing the progress of original works for the month of March, 2022. [Electrical Dvn. - Mechanical Engg.Dppt.]

SL. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/ below Schedule rates applicable	Agreement No:	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Replacement of Shore Supply Panel and allied works near Berth No.4 at Wharf	7,39,300/-	5,95,440/-	-19.50%	CMEA-16/2021-22 dtd.28.09.2021	M/s.Raaj Power Solutions & Facilities, Kodikere-Kulai, Mangaluru	22.09.2021	21.12.2021	Work under progress	Sri. SB.Diggavi-EE(E)II, Sri.Prakash Shetty-AE(E), Yogish-AE(E)	
2	Providing Power Supply and electrification to the Rest Room, Toilet Block and Office Building at Truck Terminal Parking Area near KK Gate at Beach Road	2,22,819/-	1,84,884/-	-17.00%	CMEA-20/2021-22 dtd.24.11.2021	M/s.Raaj Power Solutions and Facilities, Mangalore-575019	09.11.2021	08.01.2022	Completed	Sri.V.Mahalingam-EE(E)I, Sri.Praveenkumar - AE(E), Sri.Arun Kailash- AE(E)	
3	Electrification to the Guest Rooms at JNC Hall NMPT	4,64,040/-	4,09,753/-	-11.69%	CMEA-22/2021-22 dtd.08.12.2021	M/s.Raaj Power Solutions and Facilities, Mangalore-19	30.11.2021	29.01.2022	Completed	Sri.V.Mahalingam-EE(E)I, Sri.Jagadeesh - AE(E)	
4	Providing Electrification to the renovated Transit Shed No.1 at Berth No.2	11,99,000/-	9,83,860/-	-17.90%	CMEA-23/2021-22 dtd.05.01.2022	M/s.Anugraha Power Services, 2nd Floor, Commerce Centre, Kulur, Mangaluru	28.12.2021	27.03.2022	Work under progress	Sri. SB.Diggavi-EE(E)II, Sri. Yogish-AE(E)	

5	Supply, installation, testing and commissioning of CCTV camea and allied works at NMPT premises including Non-comprehensive maintenance contract for 3 years	89,57,640/-	86,61,947/-	-3.30%	CMEA-26/ 2021-22 dtd.17.01.2022	M/s. Raman CompuIT Solutions Pvt. Ltd., #876/C, JLB Road, Near RTO Circle, Lakshmipuram, Mysore - 57004	29.12.2021	28.04.2022	Work under progress	Sri.V. Mahalingam-EE(E), Sri.Arun Kailash-AE(E)	
6	Construction of Electrical Substation building & conversion of Out door Structure to indoor substation at NMPT Colony	289,18,503 /-	261,97,272/-	-9.40%	CMEA-28/ 2021-22 dtd.21.01.2022	M/s.DQBYDT Pvt.Ltd, Plot No 13, Shakti Khand-III, Indirapuram, Ghaziabad-201014 UP	04.01.2022	03.01.2023	Work under progress	Sri.V.Mahalingam-EE(E)I, Sri.Jagadeesh - AE(E)	
7	Supply, Installation, Testing & Commissioning of 500KVA DG Set at Administrative Building & allied works	46,05,734/-	37,74,624/-	-18.04%	CMEA-27/ 2021-22 dtd.19.01.2022	M/s. Sri Skanda Consultancy Kodialbail Mangaluru	07.01.2022	06.04.2022	Work under progress	Sri.V. Mahalingam-EE(E), Sri.Arun Kailash-AE(E)	
8	Providing illumination to northern break water road and providing LT UG Cable in place of old High Mast tower at Railway Marshalling Yard	27,26,252/-	23,97,785/-	-12.04%	CMEA-29/ 2021-22 dtd.01.02.2022	M/s. Precision Electrical Works, Mangaluru	19.01.2022	18.04.2022	Work under progress	Sri.V. Mahalingam-EE(E), Sri.Arun Kailash-AE(E)	
9	Providing LT Power Supply to Mobile Container Scanner Yard from Berth No.1	8,25,600/-	789120/-	-4.40%	CMEA-32/ 2021-22 dtd.02.03.2022	M/s. J C Electricals, Kundapura	14.02.2022	13.05.2022	Completed	Sri. SB.Diggavi-EE(E)II, Sri. Yogish-AE(E)	

10	Supply, Installation, Testing and Commissioning of Solar Traffic Blinkers and allied works at Railway Gates in NMPT Premises.	3,37,600/-	2,87,200/-	-14.90%	CMEA-31/ 2021-22 dtd.16.02.2022	M/s.Nucleonics Traffic Equipments Pvt.Ltd. Pune - 411046	31.01.2022	02.04.2022	Completed	Sri.V. Mahalingam- EE(E), Sri.Arun Kailash- AE(E)	
----	---	------------	------------	---------	---------------------------------------	--	------------	------------	-----------	--	--

Sd/-
AE(E)TSII

Sd/-
AE(E)TSI

Sd/-
EE(E)II

Sd/-
EE(E)I

Sd/-
SE(E)