

Statement showing the progress of original works for the month of June 2020. [Electrical Dvn. - Mechanical Engg. Dpt.]

Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above / below Schedule rates	Agreement no:	agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Replacement of Fire survival cables and service platform cable tray at Berth No. 11 & 12	4816,550/-	44,05,379/-	-8.50% Applicable	CMEA 11/2019-20 dt.03.09.19	M/s. Precision Electrical Works, Mangaluru	17.08.19	16.12.19	90% completed	Sri. Ishwaraprasad MS. SE(E), Sri SB. Diggavi AEE(E)	
2	Providing Shore supply to newly hired Tugs at Oil Terminal	8,08,600/-	7,68,860/-	-4.90%	CMEA-29/2019-20 dt.28.02.20	M/s. Precision Electrical Works, Mangaluru	19.02.2020	18.05.2020	Work completed on 27.06.2020	Sri. Ishwaraprasad MS. SE(E) Sri. SB. Diggavi AEE(E)	
3	Providing lightings to the Service road at Marshaling yard & Beach Road	36,49,470/-	29,09,721/-	-20.30%	CMEA-30/2019-20 dt.27.02.20	M/s. Precision Electrical Works, Mangaluru	18.02.2020	17.05.2020	Work under progress	Sri. Mahalingam EE(E), Sri. Arun AE(E)	
4	Providing Tower Air Conditioners to Cruise Lounge & allied Electrical works	27,48,500/-	22,23,340/-	-19.11%	To be executed	M/s. SRS Electricals, Bengaluru	22.04.2020	21.06.2020	Due to COVID-19, Work not at started	Sri. Ishwaraprasad MS. SE(E), Sri. Yogeesh AE(E)	
5	Electrification to Security Post near CISF Barrack and providing Street Lights	3,41,263/-	2,74,207/-	-19.64%	CMEA-01/2020-21 dt.28.06.20	M/s. Raj Power Solutions & Facilities, Mangaluru	26.05.2020	25.07.2020	Work under progress	Sri. Mahalingam EE(E), Sri. Jagadish AE(E)	

AE(E)TSI

AE(E)

SE(E)

W