

**Statement showing the progress of original works for the month of September, 2022. [Electrical Dvn. - Mechanical Engg.Dptt.]**

SL. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/ below Schedule rates applicable	Agreement No:	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Construction of Electrical Substation building & conversion of Out door Structure to indoor substation at NMPT Colony	289,18,503/-	261,97,272/-	-9.40%	CMEA-28/2021-22 dtd.21.01.2022	M/s.DQBY DT Pvt.Ltd, Plot No 13, Shakti Khand-III, Indirapuram, Ghaziabad-201014 UP	04.01.2022	03.01.2023	Work under progress	V.Mahalingam, EE(E)I, Vinith Suvania, AEE(E), Jagadish Suvarna, AE(E)	
2	Reconditioning of 11KV HT 4 Pole Structure at KK Gate, Administration Office and 2 Pole Structure at Warehouse and painting to LT Panels & Feeder Pillars	3,81,920/-	327522/-	-14.24%	CMEA-06/2022-23 dtd.13.06.2022	M/s.Precision Electrical Works, ABHEESHT A, Orchid layout, Malemar Road, Kottara Chowki Mangaluru -06	06.06.2022	05.07.2022	Work Completed	V.Mahalingam, EE(E)I, Praveen Kumar, AE(E)	

3	Supply, Installaion, Testing and Commissioning of VRV/VRF type Air Conditioning System in BDC Auditorium, NMPA	28,02,839/-	17,72,720/-	-36.75%	CMEA-08/2022-23 dtd.25.07.2022	M/s. Snowmex Refrigeration, No.205, Shiva krupa, 2nd Main Road, East of NGEF, KasturiNagar, Bangalore-560043	19.07.2022	18.09.2022	Work under progress	V.Mahalingam, EE(E)I, Jagadish Suvarna, AE(E)	
4	Providing High Mast Lightings to the additional Truck Terminal Area near Railway Marshalling Yard at NMPA	11,96,700/-	9,77,250/-	-18.33%	OrderNo.8/3/2022/Elе.Dvn/03/10 dtd.08.08.2022 Agreement No. (CMEA-10/2022-23)	M/s. Olive Exports Pvt.Ltd., Shed No.11, DSIIDC, Wazirpur Industrial area, Delhi - 110052	08.08.2022	07.11.2022	Work under progress	V.Mahalingam, EE(E)I, Arun Kailas, AE(E)	
5	Providing Light & Sound System, LED Wall, Pedestal Fans and Air Coolers on Rate Contract Basis for the period of two years as and when required on hire basis	18,49,500/-	18,26,261/-	-1.27%	OrderNo.8/3/2022/AR C dtd.27.09.2022	M/s.Ben's Electricals, Padmaleela Park, Kalpane, Kulshekar, Mangalore - 575005	27.09.2022	26.09.2024	Work under progress	V.Mahalingam, EE(E)I, Jagadish Suvarna, AE(E), Arun Kailas AE(E)	

Sd/-  
AE(E)TSII

Sd/-  
AE(E)TSI

Sd/-  
EE(E)II

Sd/-  
EE(E)I

Sd/-  
SE(E)