

Statement showing the progress of original works for the month of July 2020. [Electrical Dvn. - Mechanical Engg. Dptt.]

Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates	Agreement no:	agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Replacement of Fire survival cables and service platform cable tray at Berth No. 11 & 12	4816,550/-	44,05,379/-	-8.50% applicable	CMEA-11/2019-20 dt.03.09.19	M/s. Precision Electrical Works, Mangaluru	17.08.19	16.12.19	Work completed on 23.07.2020	Sri.Ishwaraprasad MS, SE(E), Sri SB.Diggavi AEE(E)	
2	Providing lightings to the Service road at Marshaling yard & Beach Road	36,49,470/-	29,09,721/-	-20.30%	CMEA-30/2019-20 dt.27.02.20	M/s. Precision Electrical Works, Mangaluru	18.02.2020	17.05.2020	Work completed on 04.07.2020	Sri.Mahalingam EE(E), Sri.Arjun AE(E)	
4	Providing Tower Air Conditioners to Cruise Lounge & allied Electrical works	27,48,500/-	22,23,340/-	-19.11%	To be executed	M/s. SRS Electricals, Bengaluru	22.04.2020	21.06.2020	Due to COVID-19 Work not started	Sri.Ishwaraprasad MS, SE(E), Sri.Yogeesh AE(E)	
5	Electrification to Security Post near CISF Barrack and providing Street Lights	3,41,263/-	2,74,207/-	-19.64%	CMEA-01/2020-21 dt.28.06.20	M/s. Raj Power Solutions & Facilities, Mangaluru	26.05.2020	25.07.2020	Work completed on 24.07.2020	Sri.Mahalingam EE(E), Sri.Jagadish AE(E)	

AE(E)/ISI

EE(E)

SE(E)