

**Statement showing the progress of original works for the month of June 2021. [Electrical Dvn. - Mechanical Engg. Dptt.]**

Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates	Agreement No:	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Rate Contract for Supplying & Replacement of conventional light fittings of High Masts with LED light fittings for two Years	82,80,000/-	42,96,000/-	applicable -48.10%	CMEA-13/ 2020-21 dtd.28.12.20	M/s. KRIPA Electronics INDIA Pvt. Ltd., Mumbai.	14.12.2020	13.12.2022	Work under progress	Sri. SB.Diggavi-EE(E)II, Vinith Suvania - AEE(E), Yogish-AE(E)	
2	Repairing of 3 MVA, 33/11 KV, Nil KEC make Transformer		29,76,689/-	OEM offer	WO.N.8/9/Trfm Rwind/ESDI/SE(E)/2021 dtd.05.03.2021	M/s.Sudarsan Enterprises, Peenya Bengaluru	05.03.2021	05.05.2021	Work Completed on 21.06.21	Sri. SB.Diggavi-EE(E)II, Vinith Suvania - AEE(E), Yogish-AE(E)	
3	Supply, Installation, Testing & Commissioning of Thermal Bullet Network Camera including Comprehensive Maintenance Contract for the period of 3 years	32,38,154/-	22,37,100/-	-30.91%	CMEA-04/2020-21 dtd.05.05.2021	M/s.Onyx Fire Protection Industries, Mumbai	21.04.2021	20.07.2021	Work Yet to Commence	Sri. V. Mahalingam-EE(E), Sri.Prakash Shetty-AE(E), Sri.Arjun Kallash- AE(E)	
4	Supply, Installation, Testing and Commissioning of LED Street Lights to Tannurhavi Road	8288000/-	62,17,658/-	-24.98%	CMEA-06/ 2021-22 dtd.04.06.21	Sri Skanda Consultancy Kodialbail Mangaluru	17.05.2021	16.10.2021	Work Yet to Commence	Sri. SB.Diggavi - EE(E)II, Sri. Vinith Suvania - AEE(E), Sri. Yogish-AE(E)	
5	Replacement of LT Over Head Lines by UG cables at NMMP Colony	4008161/-	30,08,205/-	-24.90%	CMEA-07/ 2021-22 dtd.04.06.21	Sri Skanda Consultancy Kodialbail Mangaluru	21.05.2021	16.08.2021	Work Yet to Commence	Sri. V. Mahalingam-EE(E)I, Sri.Jagadeesh -AE(E)	
6	Supply & Replacement of Muffler and Spares for 1000 KVA DG Set-1&2 at ESD-II		5,79,646/-	OEM offer	2/DGspare/SDI/EE(E)II/ 2021 dtd.30.04.2021	Mamranjan Diesel Sales and Service Pvt.Ltd., MThuru	30.04.2021	30.06.2021	90% Completed	Sri. SB.Diggavi-EE(E)II, Sri.Yogish-AE(E)	

AE(E)TSII

*[Signature]*

AE(E)TSI

*[Signature]*

EE(E)II

*[Signature]*

EE(E)I

*[Signature]*

SE(E)

*[Signature]*