

Statement showing the progress of original works for the month of July 2021.					Electrical Dvsn. - Mechanical Engg. Deptt.						
Sl. No	Name of the work and location	Estimated cost (Rs.)	Tender cost (Rs.)	% above/below Schedule rates	Agreement No:	Agency	Date of commencement	Date of completion As per order	Physical progress of work	Name of the officer	Remarks
1	Rate Contract for Supplying & Replacement of Conventional Light Fittings of High Masts with LED light fittings for two Years	82,80,000/-	42,96,000/-	-48.10%	CMEA-13/2020-21 dtd.28.12.20	M/s. KRIPA Electronics INDIA Pvt. Ltd., Mumbai.	14.12.2020	13.12.2022	Work under progress	Sri. SB. Diggavi-EE(E)II, Vinith Suvania - AEE(E), Yogish-AE(E)	
2	Supply, Installation, Testing & Commissioning of Thermal Bullet Network Camera including Comprehensive Maintenance Contract for the period of 3 years	32,38,154/-	22,37,100/-	-30.91%	CMEA-04/2020-21 dtd.05.05.2021	M/s. Onyx Fire Protection Industries, Mumbai	21.04.2021	20.07.2021	Work under progress	Sri. V. Mahalingam-EE(E), Sri. Prakash Shetty-AE(E), Sri. Arun Kalash-AE(E)	
3	Supply, Installation, Testing and Commissioning of LED Street Lights to Tannirbhavi Road	8288000/-	62,17,658/-	-24.98%	CMEA-06/2021-22 dtd.04.06.21	Sri Skanda Consultancy Kodialbail Mangaluru	17.05.2021	16.10.2021	Work under progress	Sri. SB. Diggavi - EE(E)II, Sri. Vinith Suvania - AEE(E), Sri. Yogish-AE(E)	
4	Replacement of LT Over Head Lines by UG cables at NMPT Colony	4008161/-	30,08,205/-	-24.90%	CMEA-07/2021-22 dtd.04.06.21	Sri Skanda Consultancy Kodialbail Mangaluru	21.05.2021	16.08.2021	Work under progress	Sri. V. Mahalingam-EE(E)I, Sri. Jagadeesh -AE(E)	
5	Supply, Installation, Testing & Commissioning of Integrated Face Recognition based Biometric Attendance System including Comprehensive Maintenance Contract for the period of 4 years & deployment of 01 No. Manpower	3386070/-	2581190/-	-23.77%	CMEA-12/2021-22 dtd.14.07.2021	M/s. Mantra Softech (India) Pvt. Ltd., Ahmedabad	01.07.2021	31.08.2021	Work yet to commence	Sri. V. Mahalingam-EE(E), Sri. Arun Kalash-AE(E)	
6	Supply & Replacement of Muffler and Spares for 1000 KVA DG Set-1&2 at ESD-II	Nil	5,79,646/-	OEM offer	2/DCspare/SDII/EE(E)II/2021 dtd.30.04.2021	Manranjan Diesel Sales and Service Pvt.Ltd., Mithuru	30.04.2021	30.06.2021	Work Completed	Sri. SB. Diggavi-EE(E)II, Sri. Yogish-AE(E)	

AE(E)TSII

AE(E)TSI

EE(E)II

EE(E)I

SE(E)

Handwritten signature

Handwritten signature

Handwritten signature

Handwritten signature