

**Providing Handling Equipment at Berth No.16 (old Berth 12/18) for handling
Bulk Cargo at NMPT under PPP Mode**

Project cost : 469.46 Crores

Date	Event
10.06.2015	Transaction Advisor (TA) has been engaged
20.06.2015	Final Detailed project report received M/S TCE
27.06.2015	Issue of RFQ
03.08.2015	Submission of Tariff proposal to TAMP
18.08.2015	<p>Receipt of RFQ</p> <ul style="list-style-type: none"> • On the due date 4 bids were received from the following bidders. <ul style="list-style-type: none"> • M/s Adani Ports & SEZ Ltd., • M/s Bothra Shipping Services Pvt. Ltd. • M/s APM Terminals Ltd. • Consortium of M/s Chettinad • Tender Committee met on 09.09.2015 to evaluate bids. All the four bidders are technically qualified.
24.08.2015	Submission for security clearance for bidders
31.08.2015	TAMP hearing
02.09.2015	Comments on Tariff proposal received from TAMP
10.09.2015	Reply to queries & revised proposal submitted to TAMP
24.09.2015	Approval to Tariff proposal received from TAMP
24.09.2015	<p>Security clearance received for the following firms</p> <ul style="list-style-type: none"> • M/s Adani Ports & SEZ Ltd., • M/s APM Terminals Ltd.
05.10.2015	Submission of proposal to competent authority viz. PPPAC/SFC/EFC. Etc.
14.10.2015	Issue of RFP documents to bidders
04.11.2015	Pre bid meeting held
23.11.2015	Obtaining the approval SFC
07.01.2016	Submission of bid. On the due date only one bid received from M/s Chettinad Consortium.
22.01.2016	<ul style="list-style-type: none"> • Extended submission date. On the extended due date M/s Adani SEZ Ltd., submitted their bid. • M/s Chettinad Consortium had filled writ petition in the High Court, Karnataka on 21.01.2016, the bid could not be opened on 22.01.2016. • Hon'ble High Court of Karnataka dismissed the WP of M/s Chettinad on 27.01.2016.
29.01.2016	<p>RFP opened.</p> <p>Consortium of M/s Chettinad has quoted royalty of 31.0% on gross</p>

	revenue. M/s Adani SEZ has quoted royalty of 25.76% on gross revenue
08.02.2016	Approval of Board
09.02.2016	LOA issued to Consortium of M/s Chettinad Builders Pvt. Ltd at a quoted royalty of 31.0% on gross revenue
18.03.2016	Signing of CA
14.12.2016	The MoEF issued the amendment to EC vide letter dated.
01.02.2017	Date of award of concession.
31.01.2019	Date of Completion of Construction Phase as per the Agreement
22.05.2019	Actual Date of Completion of Construction Phase
08.11.2019	Date of Commencement of Commercial Operation